

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 80899

1. OWNER S A FEMAY ADDRESS AT WELL LOCATION SAGE
MAILING ADDRESS 717 HWY 11
ELKO NV
2. LOCATION SW 1/4 SW 1/4 Sec 15 T 34 N 55 R 55 E County ELKO
PERMIT NO. SDM 10 309 Issued by Water Resources Parcel No. 1-155-03 Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other Auger

6. MW # LITHOLOGIC LOG 3

Material	Water Strata	From	To	Thickness
<u>ON 8-1-96 I FOUND THE WELL TO BE IN GOOD CONDITION I THEN ABANDONED THE CASING OUT TO A DEPTH OF 30'</u>	<u>18</u>			
<u>I THEN PRESSURE TESTED THE HOLE FROM 30' TO 0'</u>				

8. WELL CONSTRUCTION
Depth Drilled 30' Feet Depth Cased 30' Feet

HOLE DIAMETER (BIT SIZE)
From 10" Inches To 30" Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>4"</u>	<u>S&H 40</u>	<u>POU</u>	<u>0</u>	<u>30</u>

Perforations:
Type perforation FACTOR
Size perforation 1020
From 15' feet to 30' feet
From feet to feet
From feet to feet
From feet to feet

Surface Seal: Yes No Seal Type: Neat Cement
Depth of Seal 30' Cement Grout
Placement Method: Pumped Concrete Grout
 Poured
Gravel Packed: Yes No
From feet to feet

9. WATER LEVEL
Static water level 18' feet below land surface
Artesian flow ~ ↑ G.P.M. NA P.S.I.
Water temperature Cold °F Quality NA

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Arnesen EXPLOSION DRIVING Contractor
Address 1635 BELFORD RD Contractor
RENO NV 89509
Nevada contractor's license number issued by the State Contractor's Board 34525
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1028
Signed Arnesen
By driller performing actual drilling on site or contractor
Date 8/20/96

Date started 8-1 1996
Date completed 8-1 1996

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>NA</u>	<u>NA</u>	<u>NA</u>