



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 28483

1. OWNER GRANT CONSTRUCTION CO. ADDRESS AT WELL LOCATION 1020 IRMA LN
 MAILING ADDRESS MINDEN, NV GARDNERVILLE

2. LOCATION NE 1/4 SE 1/4 Sec 11 T 12 N S R 19 E DOUGLAS County
 PERMIT NO. 19-220-10 CENTERVILLE

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other MUD

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
SANDY LOAM		0	3	3
DG	✓	3	34	31
SANDY CLAY		34	38	4
DG	✓	38	137	99
SANDY CLAY		137	143	6
DG	✓	143	190	47

8. WELL CONSTRUCTION
 Depth Drilled 190 Feet Depth Cased 190 Feet

HOLE DIAMETER (BIT SIZE)

From	To
<u>10 5/8</u> Inches	<u>0</u> Feet <u>100</u> Feet
<u>9 7/8</u> Inches	<u>100</u> Feet <u>190</u> Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>13</u>	<u>.188</u>	<u>+1</u>	<u>190</u>

Perforations:
 Type perforation FACTORY SLOTTED
 Size perforation 3 x 1/8
 From 170 feet to 190 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 100 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 100 feet to 190 feet

9. WATER LEVEL
 Static water level _____ feet below land surface
 Artesian flow 5 G.P.M. _____ P.S.I.
 Water temperature COLD °F Quality GOOD

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name EDDCO EXPLORATION, INC. Contractor
 Address 879 RITTER DR. Contractor
GARDNERVILLE, NV 89410
 Nevada contractor's license number issued by the State Contractor's Board 27673A
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1726
 Signed Pat A. Moore
 By driller performing actual drilling of site or contractor
 Date 3/13/97

Date started 3/10, 1997
 Date completed 3/13, 1997

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift	<u>25+</u>	<u>—</u>	<u>1</u>

RECEIVED
 27 APR 16 AM 11:28
 STATE ENGINEERING OFFICE