

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 35230

1. OWNER Paris (Sky West) ADDRESS AT WELL LOCATION 5th & 2nd Street Silver Springs, NV. 89479  
 MAILING ADDRESS \_\_\_\_\_  
 2. LOCATION NW 1/4 NW 1/4 Sec. 16 T 17 N/S R. 25 County \_\_\_\_\_  
 PERMIT NO. 17-35-01 Parcel No. \_\_\_\_\_ Subdivision Name hahonah #2  
 Issued by Water Resources \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other Hand

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>Sand</u>		<u>115</u>	<u>131</u>	<u>16</u>
<u>Sand Clay</u>		<u>131</u>	<u>140</u>	<u>9</u>
<u>Clay</u>		<u>141</u>	<u>146</u>	<u>5</u>
<u>Clay</u>		<u>146</u>	<u>152</u>	<u>6</u>
<u>Clay</u>		<u>152</u>	<u>160</u>	<u>8</u>
<u>Clay</u>		<u>160</u>	<u>171</u>	<u>11</u>
<u>Sand</u>		<u>171</u>	<u>181</u>	<u>10</u>
<u>Coarse Sand</u>		<u>181</u>	<u>193</u>	<u>12</u>
<u>Clay</u>		<u>193</u>	<u>195</u>	<u>2</u>

8. WELL CONSTRUCTION  
 Depth Drilled 195 Feet Depth Cased 195 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 5 9/16 Inches 115 Feet To 1 9/8 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>8</u>	<u>1.88</u>	<u>93</u>	<u>195</u>

Perforations:  
 Type perforation Interval Cut  
 Size perforation 3/16 x 4 x 4 rows  
 From 185 feet to 191 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout  
 Depth of Seal \_\_\_\_\_  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No NA  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

9. WATER LEVEL  
 Static water level 34' feet below land surface  
 Artesian flow None G.P.M. \_\_\_\_\_ P.S.I. \_\_\_\_\_  
 Water temperature 68 °F Quality Good

Date started 5/14/97  
 Date completed 5/15/97

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift	<u>55-60</u>	<u>2 1/2</u>	<u>hrs</u>

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name John Drinn Contractor  
 Address P.O. #99 Contractor  
SS. NV 89425  
 Nevada contractor's license number issued by the State Contractor's Board 0031841  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1879  
 Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date 5/15/97