

OFFICE USE ONLY
 Log No. 9467
 Permit No. 44
 Basin. 38502
 NOTICE OF INTENT NO. 38502

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

1. OWNER Independence Mining Co., Inc.
 MAILING ADDRESS HC-31 Box 78
Eiko, NV 89801
 ADDRESS AT WELL LOCATION Big Springs Mine 1A
 2. LOCATION SE 1/4 NW 1/4 Sec. 2 T. 42N N/S R. 53 E. Eiko County
 PERMIT NO. N/A
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Alluvial	X	0	47	47
Monument and 5' seal				
1 bag 3/8 hole plug poured from top				

8. WELL CONSTRUCTION
 Depth Drilled 47 Feet Depth Cased 47 Feet
 HOLE DIAMETER (BIT SIZE)
 From 5 Feet To 47 Feet
6-1/2 Inches
 From 0 Feet To 5 Feet
12-1/2 Inches
 From _____ Feet To _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6		.188	0	5
2-3/8	pvc	Sch 80	0	47

Perforations:
 Type perforation Mill slot
 Size perforation .020
 From 32 feet to 42 feet
 From _____ feet to _____ feet
 Surface Seal: Yes No Seal Type:
 Depth of Seal 5 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 5 feet to 47 feet

9. WATER LEVEL
 Static water level 16 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Hackworth Drilling, Inc.
 Address P.O. Box 850
Eiko, NV 89803
 Nevada contractor's license number 020582
 issued by the State Contractor's Board
 Nevada driller's license number 2048
 issued by the Division of Water Resources, the on site driller
 Signed [Signature]
 By driller performing actual drilling on site or contract
 Date 10/27/97

Date started 9/24, 1997
 Date completed 9/24, 1997

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
0.5		2