

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 16558

1. OWNER LLP ADDRESS AT WELL LOCATION On Mt. Vista W2 Indians
 MAILING ADDRESS 4470 S Decatur
 LU NV
 2. LOCATION SE 1/4 NE 1/4 Sec. 17 T. 21 N. 10 E Clark County
 PERMIT NO. DW 10578 Issued by Water Resources Parcel No. 10-18-602-601 Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary PVC
 Air Other Bucket

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
F.U.		0	3	
SANDY DIRT		3	8	5
Silt Sand w/ Clay Lense		8	23	15
Clay w/ Silt Lense		23	40	17

8. WELL CONSTRUCTION
 Depth Drilled 40 Feet Depth Cased 40 Feet
 HOLE DIAMETER (BIT SIZE)
 From 24 Inches To 24 Feet
 Inches Feet Feet
 Inches Feet Feet
 Inches Feet Feet
 CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8	PVC	5/16	40	0

Perforations:
 Type perforation Spot
 Size perforation 003
 From 20 feet to 40 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 0 feet to 40 feet

9. WATER LEVEL
 Static water level 13 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature Cool °F Quality Good

Date started 1-24-98 19____
 Date completed 1-24-98 19____

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name GDC
 Address 536 E Mt. Vista
91761
 Nevada contractor's license number 31246
 issued by the State Contractor's Board
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M. 1968
 Signed [Signature]
 By drilling performing actual drilling on site or contractor
 Date 2-19-98