


Log No. 71369
 Permit No. 162
 Basin 162



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 1773

1. OWNER Debbie & Trece Vacker ADDRESS AT WELL LOCATION 5961 Saddletree
 MAILING ADDRESS 5961 Saddletree
Pahrump, NV 89048

2. LOCATION NE 1/4 SE 1/4 Sec. 16 T 21S N/S R 54E E Nye County
 PERMIT NO. 43-071-11 Parcel No. _____ Subdivision Name Cottonwoods at Hafen Ranch
 Issued by Water Resources _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>brown sandy loam & rock</u>		<u>0</u>	<u>16</u>	<u>16</u>
<u>brown sandy loam & gravel</u>		<u>16</u>	<u>29</u>	<u>13</u>
<u>brown sandy loam</u>		<u>29</u>	<u>47</u>	<u>18</u>
<u>brown clay</u>		<u>47</u>	<u>65</u>	<u>18</u>
<u>brown calache & rock</u>		<u>65</u>	<u>78</u>	<u>13</u>
<u>brown sandy loam & rock</u>		<u>78</u>	<u>85</u>	<u>10</u>
<u>brown calache</u>	<u>x</u>	<u>85</u>	<u>94</u>	<u>9</u>
<u>brown calache & gravel</u>	<u>x</u>	<u>94</u>	<u>112</u>	<u>18</u>
<u>grey calache</u>	<u>x</u>	<u>112</u>	<u>118</u>	<u>6</u>
<u>brown sandy loam</u>	<u>x</u>	<u>118</u>	<u>140</u>	<u>22</u>

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)
 From _____ To _____
11 Inches 0 Feet 140 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>3.7</u>	<u>.280</u>	<u>0</u>	<u>140</u>

Perforations:
 Type perforation SAW CUT
 Size perforation .188
 From 100 feet to 140 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neal Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 50 feet to 140 feet

9. WATER LEVEL
 Static water level 85 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature cold °F Quality good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Strickland Construction Co., Inc.
 Contractor
 Address 2301 Winery Road, Suite 2
 Contractor

Pahrump, NV 89048
 Nevada contractor's license number issued by the State Contractor's Board 40277

Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2086

Signed Larry Strickland
 By driller performing actual drilling on-site or contractor
 Date 5.20.98

Date started 5/13/98 . 19
 Date completed 5/13/98 . 19

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift	<u>.5</u>	<u>na</u>	<u>.50</u>

