

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 31429

1. OWNER Kevin McFarland ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS 2402 Fargo Way 21750 Clemons Rd.
Sparks, NV Virginia City Highlands 89511
 2. LOCATION NE 1/4 SE 1/4 Sec. 5 T. 17 (N/S R. 21 E Storey County
 PERMIT NO. N/A 03-161-39 Virginia City Highlands
Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED 4. PROPOSED USE 5. WELL TYPE
 New Well Replace Recondition Domestic Irrigation Test Cable Rotary RVC
 Deepen Abandon Other _____ Municipal/Industrial Monitor Stock Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Brown Clay		0	16	
Grey Porphyry		16	25	
Brown Clay		25	66	
Grey Clay	X	66	68	
Gray Porphyry		68	142	
Multi-colored Rock	XX	142	270	

8. WELL CONSTRUCTION
 Depth Drilled 270 Feet Depth Cased 270 Feet
 HOLE DIAMETER (BIT SIZE)
 From To
12 1/4 Inches 0 Feet 7' Feet
10 Inches 7 Feet 70 Feet
8 1/2 Inches 70 Feet 270 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	13	.188	-1	270

Perforations:
 Type perforation Mill Slot
 Size perforation 1/8 X 3"
 From 170 feet to 250 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50+ Neat Cement
 Placement Method: Pumped Poured Cement Grout
 Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 270 feet

9. WATER LEVEL
 Static water level 92' feet below land surface
 Artesian flow none G.P.M. none P.S.I.
 Water temperature cool °F Quality good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Miller & Sons Drilling Co.
 Contractor
 Address P.O. Box 8056
 Contractor
Reno, NV 89507
 Nevada contractor's license number 37915
 issued by the State Contractor's Board.
 Nevada driller's license number issued by the 1418
 Division of Water Resources, the on-site driller
 Signed Bruce Miller
 By driller performing actual drilling on site or contractor
 Date 8-15-98

Date started 8-11-98, 19_____
 Date completed 8-14-98, 19_____

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
Approx	20	270	2

RECEIVED
 98 SEP -3 AM 10 31
 STATE ENGINEERS OFFICE