

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 30173

1. OWNER Magic Creek Ranch Inc ADDRESS AT WELL LOCATION Red Hill
 MAILING ADDRESS P.O. Box 2010
5140 N.W. 89803
 2. LOCATION S2 1/4 Sec 17 T 36 N/S R 85 E 81160 County
 PERMIT NO. Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
TOP soil		0	2	2
sand clay		2	28	26
sand gravel		28	72	44
sand clay		72	131	59
gravel sand	X	131	153	22
clay sand		153	160	7

8. WELL CONSTRUCTION
 Depth Drilled 160 Feet Depth Cased 160 Feet
 HOLE DIAMETER (BIT SIZE)
 From To
10 Inches 0 Feet 160 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6</u>		<u>155</u>	<u>0</u>	<u>160</u>

Perforations:
 Type perforation Full slot
 Size perforation 1/2
 From 135 feet to 155 feet
 From _____ feet to _____ feet
 Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 160 feet

9. WATER LEVEL
 Static water level 27 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Rockwell Drilling LLC Contractor
 Address P.O. Box 10000 Contractor
5140 N.W. 89803
 Nevada contractor's license number issued by the State Contractor's Board 0030630/46949
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1738
 Signed John Bennett
 By driller performing actual drilling on site or contractor
 Date 8-16-98

Date started August 15 1998
 Date completed August 15 1998

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input checked="" type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift	<u>307</u>	<u>0</u>	<u>2</u>