

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

**WELL DRILLER'S REPORT**  
 Please complete this form in its entirety in  
 accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 35633

1. OWNER PTP, INC. ADDRESS AT WELL LOCATION 149 N. Highway 15  
 MAILING ADDRESS 348 Chateau Dr. Carson City, NV  
 2. LOCATION NE 1/4 NE 1/4 Sec 5 T 11 N/S R. 21 E Douglas County  
 PERMIT NO. 35-360-02 Parcel No. Indian Res. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

| Material   | Water Strata | From        | To          | Thick-ness |
|--|--------------|-------------|-------------|------------|
| <u>Boulders, Sand &amp; Gravel</u>                               |              | <u>0</u>    | <u>26'</u>  |            |
| <u>Cemented Boulders, Gravel &amp; Clay</u>                      |              | <u>26'</u>  | <u>290'</u> |            |
| <u>Hard Gray Granite with some fractures</u>                     |              | <u>290'</u> | <u>918'</u> |            |
| <u>Fault zone (water bearing) Broken Granite from 918 to 924</u> |              | <u>918'</u> | <u>924'</u> |            |

8. WELL CONSTRUCTION  
 Depth Drilled 924' Feet Depth Cased 295' Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 1 1/4 Inches To 2 9/8 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet)  |
|--------------------|---------------------|-------------------------|-------------|------------|
| <u>10 3/4</u>      |                     | <u>250</u>              | <u>+1</u>   | <u>295</u> |

Perforations:  
 Type perforation NA  
 Size perforation \_\_\_\_\_  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 295'  
 Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

9. WATER LEVEL  
 Static water level 285' feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. P.S.I.  
 Water temperature 95 °F Quality Clear

Date started 8/20, 1997  
 Date completed 9/15/1, 1998

7. WELL TEST DATA

| TEST METHOD:   | G.P.M.    | Draw Down (Feet Below Static) | Time (Hours)       |
|--|-----------|-------------------------------|--------------------|
| <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift | <u>45</u> | <u>60/100 per min</u>         | <u>for 8 hours</u> |

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Leach Drilling Inc Contractor  
 Address PO Box 599 Silver Springs NV 89429  
 Nevada contractor's license number issued by the State Contractor's Board 0031841  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1740  
 Signed Michael J. Leach  
 By driller performing actual drilling on site or contractor  
 Date 2/26/98