

OFFICE USE ONLY
 Log No. 73710
 Permit No. 7011
 Basin. _____
 NOTICE OF INTENT NO. 96552

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

1. OWNER ELFONSO DROZCO ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS P.O. Box 3289 Block C, Lot 3
W. WENDOVER, NV 89883

2. LOCATION NW 1/4 NW 1/4 Sec 12 T 37 NS R 69 E EIKO County
 PERMIT NO. 0011-115-003 SL'S RANCHES Subdivision Name
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other Mod

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
LOAM		0	4	
BOULDERS		4	11	
CLAY		11	13	
BOULDERS		13	96	
CLAY		96	119	
BOULDERS	X	119	124	
SAND & BOULDERS	X	124	166	

8. WELL CONSTRUCTION
 Depth Drilled 166 Feet Depth Cased 166 Feet

HOLE DIAMETER (BIT SIZE)
 From 10 5/8 Inches To 0 Feet 166 Feet
 Inches Feet Feet
 Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>12.92</u>	<u>188</u>	<u>+1</u>	<u>166</u>

Perforations:
 Type perforation MILL SLOT
 Size perforation 3/16 x 3"
 From 146 feet to 166 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 52 Neat Cement
 Placement Method: Pumped Concrete Grout
 Poured

Gravel Packed: Yes No
 From 52 feet to 166 feet

9. WATER LEVEL
 Static water level 102 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature Cold °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name FERTIG DRILLING Contractor
 Address P.O. Box 525 Contractor
EIKO, NV 89803
 Nevada contractor's license number issued by the State Contractor's Board 0031904
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1584
 Signed Shardc Z...
 By driller performing actual drilling on site or contractor
 Date 6-7-98

Date started 6-17, 19 98
 Date completed 6-21, 19 98

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>Aprox</u>	<u>40</u>		<u>8.5</u>

RECEIVED
 98 JUL -9 AM 9:31
 STATE ENGINEERS OFFICE