

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 18118

1. OWNER Lisa Walton ADDRESS AT WELL LOCATION 4391 W. Medicine Man  
 MAILING ADDRESS 4391 W. Medicine Man 4391 W. Medicine Man  
Pahrump, NV 89048

2. LOCATION NW 1/4 SW 1/4 Sec. 14 T 20S N/S R 52E E Nye County  
 PERMIT NO. 28-733-12 Charleston Park Ranchos  
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED 4. PROPOSED USE 5. WELL TYPE  
 New Well  Replace  Recondition  Domestic  Irrigation  Test  Cable  Rotary  RVC  
 Deepen  Abandon  Other  Municipal/Industrial  Monitor  Stock  Air  Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>brown sandy loam</u>		<u>0</u>	<u>8</u>	<u>8</u>
<u>brown loam and brown clay</u>		<u>8</u>	<u>23</u>	<u>15</u>
<u>brown clay</u>		<u>23</u>	<u>42</u>	<u>19</u>
<u>brown clay</u>		<u>42</u>	<u>59</u>	<u>17</u>
<u>brown clay and loam</u>		<u>59</u>	<u>69</u>	<u>10</u>
<u>brown clay and sand</u>	<u>x</u>	<u>69</u>	<u>81</u>	<u>12</u>
<u>brown clay</u>	<u>x</u>	<u>81</u>	<u>99</u>	<u>18</u>
<u>brown clay and sandy loam</u>	<u>x</u>	<u>99</u>	<u>115</u>	<u>16</u>
<u>brown clay</u>	<u>x</u>	<u>115</u>	<u>140</u>	<u>25</u>

8. WELL CONSTRUCTION  
 Depth Drilled 140 Feet Depth Cased 140 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 0 To 140  
11 Inches 0 Feet 140 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>3.7</u>	<u>.280</u>	<u>0</u>	<u>140</u>

Perforations:  
 Type perforation sawcut  
 Size perforation .188  
 From 110 feet to 140 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 50 feet to 140 feet

9. WATER LEVEL  
 Static water level 69 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature cool °F Quality good

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Strickland Construction Co., Inc. Contractor  
 Address 2301 Winery Road, Suite 2 Contractor  
Pahrump, NV 89048  
 Nevada contractor's license number issued by the State Contractor's Board 40277  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2086  
 Signed Harry Strickland  
 By driller performing actual drilling on-site or contractor  
 Date 1-18-99

Date started 1/15/99 19\_\_\_\_  
 Date completed 1/15/99 19\_\_\_\_

7. WELL TEST DATA

TEST METHOD: G.P.M.	TEST METHOD:	
	<input type="checkbox"/> Bailer Draw Down (Feet Below Static)	<input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift Time (Hours)
<u>.5</u>	<u>na</u>	<u>.50</u>