

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 39104

1. OWNER JOE SANTISTEVEN'S
 MAILING ADDRESS P.O. BOX 2934
W. WENDOVER, NV 89883

ADDRESS AT WELL LOCATION
SLJ RANCHES, PILOT VANEY

2. LOCATION NW 1/4 NE 1/4 Sec 7 T 37
 PERMIT NO. 010-788-002-7
 Issued by Water Resources Parcel No.

NS R 70 E EIRO County
SLJ RANCHES Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
FINE DUST		0	3	3
LOOSE ROCK		3	9	6
CLAY		9	14	5
VERY HARD ROCK		14	280	266
FRACTURED ROCK		280	330	50
CLAY		330	333	3

8. WELL CONSTRUCTION
 Depth Drilled 333 Feet Depth Cased 333 Feet
 HOLE DIAMETER (BIT SIZE)
 From 10 5/8 Inches To 60 Feet
 From 8 7/8 Inches To 333 Feet
 From _____ Inches To _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>12.92</u>	<u>1.88</u>	<u>7.2</u>	<u>333</u>

Perforations:
 Type perforation MILL SLOT
 Size perforation 3/16 X 3
 From 293 feet to 333 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 333 feet

9. WATER LEVEL
 Static water level 350 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature 60.4 °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name FERTIG DRILLING CO. Contractor
 Address P.O. Box 525 Contractor
EIRO, NV 89803
 Nevada contractor's license number issued by the State Contractor's Board 0031904
 Nevada driller's license number issued by the Division of Water Resources the on-site driller 1584
 Signed Shaulc Ferguson
 By driller performing actual drilling on site or contractor
 Date 9-23-98

Date started 9-10, 1998
 Date completed 9-17, 1998

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift	<u>APPROX 45</u>		<u>3.5</u>

RECEIVED
 980915 11:05
 STATE ENGINEERING DIVISION