

OFFICE USE ONLY
 Log No. 73904
 Permit No. 107
 Basin. _____

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 39041

1. OWNER Lyon Co School Dist ADDRESS AT WELL LOCATION Smith Valley H.S., #1 Day Lane Smith Valley NV
 MAILING ADDRESS 25 E Goldfield Yerington NV
 2. LOCATION SW 1/4 NW 1/4 Sec 20 T 11 R 24 E Lyon County
 PERMIT NO. M/O 854A Issued by Water Resources Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other Auger

6. LITHOLOGIC LOG #6

Material	Water Strata	From	To	Thick-ness
2 Bag Cement	6			
Drop center rods				
Down hole and				
Brake Bottom cap				
Grouted from				
0-15'				

8. WELL CONSTRUCTION
 Depth Drilled 15 Feet Depth Cased 15 Feet
 HOLE DIAMETER (BIT SIZE)
 From 10 Inches To 15 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>4</u>	<u>PVC</u>	<u>Sch 40</u>	<u>0</u>	<u>15</u>

Perforations:
 Type perforation Factory
 Size perforation 0.20
 From 5 feet to 15 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 15 Neat Cement
 Cement Grout
 Placement Method: Pumped Poured Concrete Grout
 Gravel Packed: Yes No
 From _____ feet to _____ feet

9. WATER LEVEL
 Static water level 6 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature Cold °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Andresen Exploration Drilling
 Address 1635 Belford Rd Reno NV 89509
 Nevada contractor's license number issued by the State Contractor's Board 34525
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller: 102872
 Signed [Signature]
 Date 12/25/98

Date started 9-18, 1998
 Date completed 9-18, 1998

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>N/A</u>	<u>N/A</u>	<u>N/A</u>

RECEIVED
 99 JAN 12 AM 10:45
 STATE ENGINEERS OFFICE