

OFFICE USE ONLY  
 Log No. 76172  
 Permit No. \_\_\_\_\_  
 Basin 212

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 32249

1. OWNER TAB Contractors ADDRESS AT WELL LOCATION 12 LU WASH N chisbon  
 MAILING ADDRESS 3617 N 5th  
NLV NV  
 2. LOCATION 542 1/4 S 1/4 Sec. 19 T. 20 N. R. 62 E Clark County  
 PERMIT NO. \_\_\_\_\_ Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other Bucket

6. LITHOLOGIC LOG

| Material                   | Water Strata | From      | To        | Thick-ness |
|----------------------------|--------------|-----------|-----------|------------|
| <u>Fill &amp; concrete</u> |              | <u>0</u>  | <u>6</u>  | <u>6</u>   |
| <u>Silty sand</u>          |              | <u>6</u>  | <u>18</u> | <u>6</u>   |
| <u>Sandy clays</u>         |              | <u>18</u> | <u>30</u> | <u>12</u>  |

8. WELL CONSTRUCTION  
 Depth Drilled 30 Feet Depth Cased 30 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 24 Inches To 30 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 CASING SCHEDULE  

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| <u>8</u>           | <u>PVC</u>          | <u>Sch 40</u>           | <u>0</u>    | <u>40</u> |

 Perforations:  
 Type perforation Slot  
 Size perforation .032  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From 10 feet to 30 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From 0 feet to 30 feet

Date started 2-10-99, 19\_\_\_\_  
 Date completed 2-10-99, 19\_\_\_\_

7. WELL TEST DATA

| TEST METHOD:  | G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|---|--------|-------------------------------|--------------|
| <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift |        |                               |              |

9. WATER LEVEL  
 Static water level 8 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature 60.7 F Quality good

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name GDC Contractor  
 Address 530 E. Mainland Contractor  
Onlv. Co  
 Nevada contractor's license number 3246 issued by the State Contractor's Board  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 11968  
 Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date 3-3-99

