

# DRILL 45 WELLS

WHITE-DIVISION OF WATER RESOURCES  
CANARY-CLIENT'S COPY  
PINK-WELL DRILLER'S COPY

STATE OF NEVADA  
DIVISION OF WATER RESOURCES

OFFICE USE ONLY  
Log No. 76298  
Permit No. \_\_\_\_\_  
Basin 212

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

## WELL DRILLER'S REPORT

Please complete this form in its entirety in  
accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 5270

1. OWNER CLARK County Sanitation ADDRESS AT WELL LOCATION \_\_\_\_\_  
MAILING ADDRESS 5857 E PLAMINDA \_\_\_\_\_  
LV NV 89102 \_\_\_\_\_  
2. LOCATION NE 1/4 NE 1/4 Sec. 27 T. 21 S. N/S R. 62 E CLARK County  
PERMIT NO. DW 1094 161-27-599-0024001 TROPICANA EAST Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other DWATER

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RYC  
 Air  Other AUGER

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>ASPHALT TYPE 2</u>		<u>0</u>	<u>2</u>	<u>2 FT</u>
<u>DRY SILT &amp; CLAY</u>		<u>2</u>	<u>9.5</u>	<u>7.5</u>
<u>WET SILT, SANDY CLAY</u>	<u>X</u>	<u>9.5</u>	<u>20</u>	<u>11.5</u>
<u>Well 36</u>				

8. WELL CONSTRUCTION  
Depth Drilled 20 Feet Depth Cased WELL POINT Feet

HOLE DIAMETER (BIT SIZE)  
From To  
12 Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)

Perforations:  
Type perforation SAND SCREEN  
Size perforation \_\_\_\_\_  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
Depth of Seal \_\_\_\_\_  Neat Cement  
Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
Gravel Packed:  Yes  No  
From 20 feet to \_\_\_\_\_ feet

9. WATER LEVEL  
Static water level 8 feet below land surface  
Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
Water temperature COOL °F Quality \_\_\_\_\_

Date started 9-2, 1998  
Date completed 9-7, 1998

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name SOUTH WEST PAVING Contractor  
Address \_\_\_\_\_ Contractor  
Nevada contractor's license number issued by the State Contractor's Board \_\_\_\_\_  
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1661  
Signed Donall L. Walsh  
By driller performing actual drilling on site or contractor  
Date 9-15-98