

SP-3

OFFICE USE ONLY  
Log No. **76506**  
Permit No. \_\_\_\_\_  
Basin **220**

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. **19029**

1. OWNER: Glendale Service, Inc ADDRESS AT WELL LOCATION: \_\_\_\_\_  
MAILING ADDRESS: 3300 Glendale Blvd  
Glendale, Nevada Same  
2. LOCATION: 1/4 NE 1/4 Sec 2 T 15 S R 66E Clark County  
PERMIT NO. NO-2586A 690-170-0147010  
Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED:  New Well  Replace  Recondition  Deepen  Abandon  Other \_\_\_\_\_  
4. PROPOSED USE:  Domestic  Municipal/Industrial  Irrigation  Monitor  Test  Stock

5. WELL TYPE:  Cable  Rotary  RVC  Air  Other 7.5" H

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>fill material</u>		<u>0</u>	<u>5</u>	
<u>Brown clay &amp; silts, little fine sand, little medium sands trace coarse sands</u>		<u>5</u>	<u>12</u>	
<u>light brown clays &amp; silts some fine sand, little med. sands, trace coarse sands</u>		<u>12</u>	<u>18</u>	
<u>trace coarse sands</u>		<u>18</u>	<u>25</u>	

8. WELL CONSTRUCTION  
Depth Drilled 25 Feet Depth Cased 23 Feet  
HOLE DIAMETER (BIT SIZE)  
From 8 Inches 0 Feet 25 Feet  
Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2</u>	<u>-</u>	<u>-</u>	<u>0</u>	<u>23</u>

Perforations:  
Type perforation Sch 40 PVC  
Size perforation 2.20  
From 23 feet to 25 feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
Surface Seal:  Yes  No Seal Type:  Neat Cement  Cement Grout  Concrete Grout  
Depth of Seal 20  
Placement Method:  Pumped  Poured  
Gravel Packed:  Yes  No  
From 20 feet to 25 feet

Date started 7.14.19  
Date completed 7.14.19

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	Air Lift
G.P.M.	Draw Down (Feet Below Static)	Time (Hours)	

9. WATER LEVEL  
Static water level 11 feet below land surface  
Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
Water temperature 78 °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name The Verde Companies, Inc Contractor  
Address 301 West Deer Valley Rd #7 Contractor  
Phoenix, Arizona 85027  
Nevada contractor's license number 41809  
issued by the State Contractor's Board  
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 17201071  
Signed \_\_\_\_\_  
By driller performing actual drilling on site or contractor  
Date 8/24/19