

OFFICE USE ONLY
Log No. 79212
Permit No. 87
Basin. 87

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 44101

1. OWNER Washoe Keystone Partnership ADDRESS AT WELL LOCATION MNV-1
MAILING ADDRESS 1155 W 4th Street #225 Reno, NV 89502 1001 W. 4th Street, Reno, NV
2. LOCATION NE 1/4 SE 1/4 Sec 10 T. 19 N. R. 19 E. Washoe County
PERMIT NO. N/A Parcel No. 06-222-23 Subdivision Name N/A
Issued by Water Resources

3. MNV-1 WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other.....
4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>BR SILTY GRAVELS (GM)</u>		<u>0.0</u>	<u>2.0</u>	<u>2.0</u>
<u>W/ SAND DENSE</u>				
<u>SLIGHTLY MOIST.</u>				
<u>BR CLAYEY SAND (SC)</u>		<u>2.0</u>	<u>12.0</u>	<u>10.0</u>
<u>W/ GRAVEL</u>				
<u>DENSE MOIST.</u>				
<u>(BITS - F BACK + AK) IN SAND</u>				
<u>GREY BLACK CLAY (CH)</u>		<u>12.0</u>	<u>15.0</u>	<u>3.0</u>
<u>W/ GRAVEL</u>				
<u>STIFF MOIST.</u>				
<u>INTERBEDDED + PERIODIC</u>		<u>15.0</u>	<u>27.0</u>	<u>12.0</u>
<u>LG. GRAVELS + COBBLES</u>				
<u>GRAVELS + COBBLES</u>		<u>27.0</u>	<u>32.0</u>	<u>5.0</u>
<u>VERY DENSE</u>				
<u>WATER LEVEL</u>	<u>26.5</u>			

8. WELL CONSTRUCTION
Depth Drilled 32.0 Feet Depth Cased 25.0 Feet
HOLE DIAMETER (BIT SIZE)
From 4 3/4 Inches To 0.0 Feet 32.0 Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2.375</u>	<u>0.70</u>	<u>0.308</u>	<u>18.0</u>	<u>0.0</u>

Perforations:
Type perforation slotted
Size perforation 0.020
From 28.0 feet to 18.0 feet
From feet to feet
From feet to feet
From feet to feet

Surface Seal: Yes No Seal Type:
Depth of Seal 17.5 - 0.0 ft Neat Cement
Placement Method: Pumped bentonite Cement Grout
 Poured (16.0 - 14.0) Concrete Grout
Sand # 12
Gravel Packed: Yes No
From 22.0 feet to 16.0 feet

9. WATER LEVEL
Static water level 26.5 feet below land surface
Artesian flow..... G.P.M. P.S.I.
Water temperature..... °F Quality.....

Date started Feb 10, 2000
Date completed Feb 10, 2000

7. WELL TEST DATA

TEST METHOD: Bailor Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Dale Lehman Contractor
Address Pezonella Assoc Contractor
520 Edison Wy, Reno, NV 89502
Nevada contractor's license number issued by the State Contractor's Board:
Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-1976
Signed Dale Lehman
By driller performing actual drilling on site or contractor
Date 2/10/00