

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 17079

1. OWNER Lorene Johnson ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS 801 W Basin Ave. - _____
Peckamp, NV 89048 _____
 2. LOCATION NW 1/4 NW 1/4 Sec. 16 T. 20 S. N/S R. 53 E Nye County
 PERMIT NO. 35-331-666 Nye County
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
top soil		0'	5'	5'
white clay		5'	15'	10'
caliche		15'	20'	5'
brown clay		20'	55'	35'
caliche		55'	60'	5'
brown clay		60'	85'	15'
caliche		85'	95'	10'
brown clay		95'	115'	20'
white clay		115'	125'	10'
brown clay		125'	140'	15'

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet
 HOLE DIAMETER (BIT SIZE)
 From 12 Inches To 0 Feet 140 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6.625</u>	<u>4.33</u>	<u>.316</u>	<u>0'</u>	<u>140'</u>

Perforations:
 Type perforation Sand cut
 Size perforation 1/8" x 3"
 From 100 feet to 140 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50' Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 140' feet

9. WATER LEVEL
 Static water level 51 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

Date started March 20 2000
 Date completed March 22 2000

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Lance Construction Co. Contractor
 Address 4191 S. Jackie St. Peckamp, NV 89048
 Nevada contractor's license number issued by the State Contractor's Board 0049225
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2114
 Signed Fourest Labrie
 By driller performing actual drilling on site or contractor
 Date April 20, 2000