

OFFICE USE ONLY  
 Log No. 79439  
 Permit No. \_\_\_\_\_  
 Basin 22  
  
 19680

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. \_\_\_\_\_  
 Las Vegas Valley Water District

1. OWNER City of Las Vegas Water ADDRESS AT WELL LOCATION Las Vegas Valley Water District  
 MAILING ADDRESS 3617 N. 5th Street 6005 E. Vegas Valley Dr.  
N. Las Vegas, NV 89032 Las Vegas, NV 89122  
 2. LOCATION S SW 10 21 N/S R 62 E Clark County  
 PERMIT NO. DW1113 161-10-401-003 Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_  
 Issued by Water Resources \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other Dewater  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<b>25-Dewater wells</b>				
<b>Well #17, 18 &amp; 19</b>				
Silty		0'	5'	5'
Silty clay		5'	30'	25'
<b>Well #16, 20, 21, 22 &amp; 23</b>				
Silty		0'	5'	5'
Silty clay		5'	40'	35'

8. WELL CONSTRUCTION  
 Depth Drilled \_\_\_\_\_ Feet Depth Cased \_\_\_\_\_ Feet  
**HOLE DIAMETER (BIT SIZE)**  
 From \_\_\_\_\_ To \_\_\_\_\_  
24" Inches 0' Feet 30' Feet  
24" Inches 0' Feet 40' Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
**CASING SCHEDULE**

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
14"	36.71	1.250	0	30'
16"	36.71	1.250	0	40'

Perforations:  
 Type perforation Machine  
 Size perforation 1/4" x 2 1/2" x 3 rows @ 13  
 From 10' feet to 30' feet  
 From 20' feet to 40' feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  
 Depth of Seal \_\_\_\_\_  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 0 feet to 30-40' feet  
 \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 9. WATER LEVEL  
 Static water level 5 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

Date started 5/4/00 2000  
 Date completed 5/4/00 2000

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name ALLEN DRILLING INC Contractor  
 Address 4847 S. VALLEY VIEW  
LAS VEGAS, NV 89103  
 Nevada contractor's license number issued by the State Contractor's Board 18917  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller ABDS2161  
 Signed David [Signature]  
 By driller performing actual drilling on site or contractor  
 Date 5/16/00

