

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

office use only
Log No. 79672

Permit No. 83
Basin

NOTICE OF INTENT NO 39924

1. OWNER TRI Water
MAILING ADDRESS 9575 Double R Blvd
Reno, NV

ADDRESS AT WELL LOCATION

2. Location NE 1/4 SW 1/4 Sec 17 T 19N R 22E
PERMIT NO. W514 PARCEL NO. 04-17-02 04-171-02

SUBDIVISION NAME

Storey County

3. WORK PERFORMED			4. PROPOSED USE			5. WELL TYPE		
<input checked="" type="checkbox"/> New Well	Replace	Recondition	Domestic	Irrigation	<input checked="" type="checkbox"/> Test	Cable	<input checked="" type="checkbox"/> Rotary	RVC
Deepen	<input checked="" type="checkbox"/> Abandon	Other	Municipal/Industrial	Monitor	Stock	<input checked="" type="checkbox"/> Air	Other	Mud

6. LITHOLOGIC LOG					8. WELL CONSTRUCTION			
Material	Water Strata	From	To	Thick-ness	Depth Drilled	feet	Depth Cased	feet
Red Clay and Volcanics.		0	21	21	8 3/4	inches	0	feet
Volcanic.		21	545	524		inches		feet
				0		inches		feet
				0		inches		feet

Installed 128 bags of hole plug and then poured cement grout to surface.

8. CASING SCHEDULE				
Size O.D.	Weight/Ft.	Wall Thickness	From	To
(Inches)	(Pounds)	(Inches)	(Feet)	Feet
0				0

Perforations::
Type Perforation
Size perforation
From feet to feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

Surface Seal YES No Seal Type:
Depth of Seal 446 feet Neat Cement
Plugged from 545-446 Pumped Cement Grout
w/ hole plug Poured Concrete Grout
Gravel Packed: Yes No
From feet to 0 feet

9. WATER LEVEL
Static water level 480 feet below land surface
Artesian flow 0 GPM 0 P.S.I.
Water Temperature cold Degrees F Quality

Date started 9-22 1999
Date completed 9-24 1999

7. WELL TEST DATA			
TEST METHOD:	Bailer	Pump	x Air Lift
G.P.M.	Draw Down (Feet Below Static)	Time (hours)	
0			

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name McKay Drilling, Inc.
2290 Pioneer Drive
Reno, NV 89509

NV Contractors No. 14170
NV Driller's Lic (on site) 2121

Signed

By driller performing actual drilling on site or contractor

Date 11-7 -1999