

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 41739

1. OWNER LAS VEGAS PAULING ADDRESS AT WELL LOCATION END OF E. SUNSET Rd # LAS VEGAS WASH  
 MAILING ADDRESS 9420 S. DELAWARE LAS VEGAS NV 89105  
 2. LOCATION SW 1/4 S 1/2 Sec. 30 T. 21 N/S R. 63 E CLARK County  
 PERMIT NO. DW 1112 Issued by Water Resources Parcel No. 1611-30-003 Subdivision Name

3. ~~200-400~~ WORK PERFORMED  
 New Well  Replace  Recondition  Deepen  Abandon  Other well point  
 4. PROPOSED USE dewater  
 Domestic  Irrigation  Test  Monitor  Stock  
 Municipal/Industrial  Cable  Rotary  RVC  Other well points

6. 342-400 LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>1. Silt Sand w/ gravel (5m) dense, light brown</u>	<u>4</u>	<u>0'</u>	<u>3'</u>	<u>3'</u>
<u>2. claying sand w/ gravel (5c) med. dense brown</u>	<u>4'</u>	<u>3'</u>	<u>13'</u>	<u>10'</u>
<u>3. poorly graded sand w/silt (sp-sm) very large cobbles</u>	<u>4'</u>	<u>13'</u>	<u>20'</u>	<u>7'</u>

8. WELL CONSTRUCTION  
 Depth Drilled 20' Feet Depth Cased 17'-20' Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 2 inches 0 Feet 20 Feet  
 \_\_\_\_\_ inches \_\_\_\_\_ feet \_\_\_\_\_ feet  
 \_\_\_\_\_ inches \_\_\_\_\_ feet \_\_\_\_\_ feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2</u>	<u>PVC</u>	<u>sch 40</u>	<u>well points</u>	<u>20</u>

Perforations:  
 Type perforation Factory Pref well point  
 Size perforation .020  
 From 20 feet to 18' feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout  
 Depth of Seal \_\_\_\_\_  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

9. WATER LEVEL  
 Static water level 4 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature cool °F Quality Good

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name FOOTHILL ENG. & Dewatering Contractor  
 Address 903 E. THIEL ST. COLONA, CA 91719 Contractor  
 Nevada contractor's license number issued by the State Contractor's Board 0035906  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M2119  
 Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date 5-21-00

Date started 3-17 1900  
 Date completed 3-20 1900

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input checked="" type="checkbox"/> Pump <input type="checkbox"/> Air Lift	<u>TRASH PUMP</u>	<u>APPR. 65-0</u>	<u>20 MIN</u>