


OFFICE USE ONLY  
 Log No. 81955  
 Permit No. \_\_\_\_\_  
 Basin 212



PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 216H

1. OWNER Home Depot USA Inc ADDRESS AT WELL LOCATION 4772 S. Decatur Blvd  
 MAILING ADDRESS 3800 W. Chapman Las Vegas, NV  
Orange, CA 92868

2. LOCATION SW 1/4 SW 1/4 Sec. 19 T. 21 N. 61 E. Clark County  
 PERMIT NO. 162-19-401-004 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

| Material                 | Water Strata | From        | To          | Thickness   |
|--------------------------|--------------|-------------|-------------|-------------|
| <u>Sandy Clayey Silt</u> |              | <u>0</u>    | <u>20</u>   | <u>20</u>   |
| <u>Caliche</u>           |              | <u>20</u>   | <u>20.5</u> | <u>.5</u>   |
| <u>Sandy Silt</u>        |              | <u>20.5</u> | <u>30</u>   | <u>9.5</u>  |
| <u>Caliche</u>           |              | <u>30.0</u> | <u>31.5</u> | <u>1.5</u>  |
| <u>Sandy Silt</u>        |              | <u>31.5</u> | <u>45</u>   | <u>13.5</u> |

\* Well was abandoned by drilling out/removing the casing + backfilling w/ a concrete grout.

8. WELL CONSTRUCTION  
 Depth Drilled 45 Feet Depth Cased 45 Feet

HOLE DIAMETER (BIT SIZE)  
 From 6.5 Inches To 4.5 Feet  
 From 0 Feet To \_\_\_\_\_ Feet  
 From \_\_\_\_\_ Inches To \_\_\_\_\_ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| <u>Schedule 40</u> |                     |                         | <u>0</u>    | <u>45</u> |

Perforations:  
 Type perforation slotted  
 Size perforation 0.020  
 From 35 feet to 45 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout

Depth of Seal \_\_\_\_\_  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

9. WATER LEVEL  
 Static water level 39 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Western Technologies Contractor  
 Address 3611 W. Tompkins Ave  
Las Vegas, NV 89103  
 Nevada contractor's license number issued by the State Contractor's Board M1761  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller \_\_\_\_\_  
 Signed [Signature]  
 By Driller performing actual drilling on site or contractor  
 Date 12/01/00



Date started Nov 16 2000  
 Date completed Nov 16 2000

7. WELL TEST DATA

| TEST METHOD:  | G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|---|--------|-------------------------------|--------------|
| <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift |        |                               |              |
|   |        |                               |              |
|   |        |                               |              |

