

OFFICE USE ONLY
 Log No. 82530
 Permit No. 104
 Basin. 104

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 27434

1. OWNER CITY OF CARSON CITY ADDRESS AT WELL LOCATION HOT SPINGS COLLEGE PLAZA
 MAILING ADDRESS 3303 BUTTE WAY BLDG 1
CARSON CITY, NV 89701

2. LOCATION 1/4 SW 1/4 Sec. 5 T 15 N/S R 20 E CARSON CITY Well # 25 County

PERMIT NO. DEW 023 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other AUGER

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>SILTY SAND</u>		<u>0</u>	<u>8</u>	
<u>SAND</u>	<u>8</u>	<u>8</u>	<u>12</u>	
<u>CLAY</u>		<u>12</u>	<u>14</u>	
<u>SILTY SAND</u>		<u>14</u>	<u>18</u>	
<u>CEMENTED SAND</u>		<u>18</u>	<u>30</u>	

8. WELL CONSTRUCTION
 Depth Drilled 30 Feet Depth Cased 30 Feet

HOLE DIAMETER (BIT SIZE)
24 Inches 30 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8</u>	<u>6</u>	<u>.375</u>	<u>0</u>	<u>30</u>

Perforations:
 Type perforation SCOT
 Size perforation 030"
 From 10 feet to 30 feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

Depth of Seal N/A

Placement Method: Pumped Poured

Gravel Packed: Yes No
 From 10 feet to 30 feet

9. WATER LEVEL
 Static water level 8 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name VIKING DRILLERS, INC. Contractor
 Address 801 NORTAFORT DRIVE Contractor
WEST SACRO, CA 95691
 Nevada contractor's license number issued by the State Contractor's Board. 00044407
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller. M-2091
 Signed E. G. ...
 By driller performing actual drilling on site or contractor
 Date 10-9-00

Date started MARCH 6 2000
 Date completed MARCH 6 2000

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			