

OFFICE USE ONLY
 Log No. 82-746
 Permit No. 76
 Basin 76

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 451170

1. OWNER Vanfelt, Howard ADDRESS AT WELL LOCATION 319.30 Canton Washworth
 MAILING ADDRESS _____
 2. LOCATION NE 1/4 NE 1/4 Sec. 18 T 20 N/S R 24 E WASHWORTH County
 PERMIT NO. 084-280-24 Issued by Water Resources Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
CLAY		0	20	20
SAND		20	40	20
CLAY		40	80	40
SAND & ROCK	X	80	87	47

8. WELL CONSTRUCTION
 Depth Drilled 87 Feet Depth Cased 87 Feet
 HOLE DIAMETER (BIT SIZE)
12" From 0 To 87
 Inches Feet Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6</u>	<u>3.2</u>	<u>1.280</u>	<u>0</u>	<u>87</u>

Perforations:
 Type perforation SLOTS
 Size perforation 1/8 x 3
 From 82 feet to 87 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 82 feet to 87 feet

9. WATER LEVEL
 Static water level 28 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature cold °F Quality unknown

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name FARRIS DRILLING Contractor
 Address P.O. Box 5205 Contractor
Fallen NU 89407
 Nevada contractor's license number issued by the State Contractor's Board 43145
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2082
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date 12-20-00

Date started 12-4 2000
 Date completed 12-6 2000

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>85</u>	<u>85</u>	<u>4</u>

RECEIVED
 01 JAN - 2 PM 1:42
 WATER RESOURCES DIVISION

