

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 43848

1. OWNER CLARK CO. SANITATION DISTRICT ADDRESS AT WELL LOCATION \_\_\_\_\_  
MAILING ADDRESS 5857 EAST FLAMMINGO RD. 5857 E. FLAMINGO RD.  
LAS VEGAS, NV. 89112 LAS VEGAS, NV. 89112  
2. LOCATION NW 1/4 NW 1/4 Sec. 23 22 T 21 N 0 R. 62 E. CLARK County  
PERMIT NO. DW-1130 ALY 16122101001 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
4. D/W PROPOSED USE DEWATERING  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

| Material                                    | Water Strata                        | From      | To        | Thick-ness |
|---|-------------------------------------|-----------|-----------|------------|
| <u>63 WELLS</u>                             |                                     |           |           |            |
| <u>BRN. SANDY CLAY</u>                      |                                     | <u>0</u>  | <u>12</u> | <u>12</u>  |
| <u>CALICHE W/ SANDS &amp; GRAVEL LENSES</u> | <input checked="" type="checkbox"/> | <u>12</u> | <u>33</u> | <u>21</u>  |
| <u>SOFT GRAY CLAY</u>                       |                                     | <u>33</u> | <u>38</u> |            |

8. WELL CONSTRUCTION  
Depth Drilled 38 Feet Depth Cased 37 Feet  
HOLE DIAMETER (BIT SIZE)  
From 20 Inches To 38 Feet  
Inches Feet  
Inches Feet  
Inches Feet  
CASING SCHEDULE  
Size O.D. (Inches) Weight/Ft. (Pounds) Wall Thickness (Inches) From (Feet) To (Feet)  
12 33 .250 0 5  
Perforations:  
Type perforation LOUVERED  
Size perforation .040  
From 5 feet to 37 feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
Surface Seal:  Yes  No Seal Type:  
Depth of Seal 4'  Neat Cement  
Placement Method:  Pumped  Poured  Cement Grout  
 Concrete Grout CLAY  
Gravel Packed:  Yes  No  
From 4 feet to 38 feet  
9. WATER LEVEL  
Static water level 5 feet below land surface  
Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

Date started 2-16-01, 19\_\_\_\_\_  
Date completed 4-26-01, 19\_\_\_\_\_  
7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

| G.P.M.     | Draw Down (Feet Below Static) | Time (Hours) |
|------------|-------------------------------|--------------|
| <u>100</u> | <u>23</u>                     | <u>1</u>     |

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name KELLEY DEWATERING & CONST. CO. Contractor  
Address 5175 CLAY AVE. Contractor  
WYOMING, MICH. 49548  
Nevada contractor's license number issued by the State Contractor's Board. 50826-C23  
Nevada driller's license number issued by the Division of Water Resources, the on-site driller. ABDS-2149  
Signed Justin J. Ehor  
By driller performing actual drilling on site or contractor  
Date 5-2-01