

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 42887

1. OWNER Bill Matalich ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS \_\_\_\_\_  
 2. LOCATION SE 1/4 SE 1/4 Sec. 20 T 17 N 22 E County Storey  
 PERMIT NO. \_\_\_\_\_ Parcel No. 03-315-04 Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>dirt/rock</u>		<u>0</u>	<u>60</u>	<u>60</u>
<u>BROWN CLAY/ROCK</u>		<u>60</u>	<u>90</u>	<u>30</u>
<u>BROWN CLAY</u>		<u>90</u>	<u>110</u>	<u>20</u>
<u>LAVA ROCK-RED</u>		<u>110</u>	<u>130</u>	<u>20</u>
<u>CLAY/ROCK</u>		<u>130</u>	<u>155</u>	<u>25</u>
<u>LAVA ROCK-BLACK</u>		<u>155</u>	<u>180</u>	<u>25</u>

RECEIVED  
 01 MAY 15 AM 11:50  
 STATE ENGINEERS OFFICE

8. WELL CONSTRUCTION  
 Depth Drilled 180 Feet Depth Cased 180 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From To  
105/8 Inches 0 Feet 50 Feet  
9 7/8 Inches 50 Feet 180 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>		<u>.188</u>	<u>+3</u>	<u>180</u>

Perforations:  
 Type perforation Factory milled  
 Size perforation 3/32  
 From 140 feet to 180 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 55  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 55 feet to 180 feet

9. WATER LEVEL  
 Static water level \_\_\_\_\_ feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. P.S.I.  
 Water temperature COLD °F Quality CLEAR

Date started 19 FEB 2001  
 Date completed 20 FEB 2001

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>10</u>		<u>1.5</u>

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Blain Drilling & Pump Co.  
 Address P.O. Box 1255 Carson City, NV 89702  
 Nevada contractor's license number issued by the State Contractor's Board 46497  
 Nevada driller's license number issued by the Division of Water Resources the on-site driller 2167  
 Signed Jack Dotson  
 Date 21 FEB 2001