

OFFICE USE ONLY
 Log No. 83648
 Permit No. _____
 Basin. _____
 NOTICE OF INTENT NO. 12930
303061004

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

1. OWNER Dan Crawford ADDRESS AT WELL LOCATION Silver Springs
 MAILING ADDRESS _____
 2. LOCATION NW 1/4 NW 1/4 Sec 21 T 25N R 25E 140N County _____
 PERMIT NO. 17-373-07 Issued by Water Resources Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
SAND		0	30	30
GRAVEL/CLAY		30	80	50
CLAY - GREY		80	115	35
CLAY - BLACK		115	135	20
GRAVEL/BLACK CLAY		135	160	25

8. WELL CONSTRUCTION
 Depth Drilled 160 Feet Depth Cased 160 Feet
 HOLE DIAMETER (BIT SIZE)
 From 10 5/8 Inches To 0 Feet 160 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8"</u>		<u>.188</u>	<u>+</u>	<u>160</u>

Perforations:
 Type perforation Factory Milled
 Size perforation 3/32
 From 140 feet to 160 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 FT Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 160 feet

9. WATER LEVEL
 Static water level 30 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature 60.4°F Quality CLEAR

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Blain Drilling Contractor
 Address P.O. Box 1255 Contractor
Carson City
 Nevada contractor's license number 46498
 issued by the State Contractor's Board.
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2167
 Signed Jack Dotson
 By driller performing actual drilling on site or contractor
 Date 4 JAN 2001

Date started JAN 1 2001
 Date completed JAN 3 2001

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>25+</u>		<u>3</u>

RECEIVED
 JAN 28 PM 2:38
 STATE ENGINEERING OFFICE