

OFFICE USE ONLY
 Log No. 64710
 Permit No. 212
 Basin 212
 NOTICE OF INTENT NO. 21968

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

1. OWNER Honda West c/o MORA ADDRESS AT WELL LOCATION FALCONIS HONDA
 MAILING ADDRESS STOPPERICH, SHUMAN
32 W CHESTNUT, WASHINGTON PA 4645 W TROPICANA AVE LAS VEGAS NV
 2. LOCATION NW 1/4 NW 1/4 Sec. 30 T 21 N0R 61 E CLARK County
 PERMIT NO. MO 2546A Parcel No. FALCONIS HONDA Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other.....
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other HONDA

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
SILTS		0	15	15
SILTS GRAVEL		15	30	15
Caliche		30	35	10
SILTS		35	45	10

8. WELL CONSTRUCTION
 Depth Drilled 45 Feet Depth Cased 45 Feet
 HOLE DIAMETER (BIT SIZE)
 From 10 Inches To 45 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>4</u>		<u>0.40</u>	<u>0</u>	<u>25</u>

Perforations:
 Type perforation SLOTTED
 Size perforation 020
 From 25 feet to 45 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout
 Depth of Seal 23
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 23 feet to 45 feet

9. WATER LEVEL
 Static water level _____ feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name THE DRILLING Contractor
 Address 2420 S. 16TH AVE Contractor
Phoenix AZ 85005
 Nevada contractor's license number issued by the State Contractor's Board 0045849
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-2183
 Signed John
 By driller performing actual drilling on site or contractor
 Date 9/11/01

Date started 3-28-01
 Date completed 3-28-01

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			