

COPIES TO
 -DIVISION OF WATER RESOURCES
 -CLIENT'S COPY
 -WELL DRILLER'S COPY

STATE OF NEVADA
 DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

OFFICE USE ONLY
 Log No. 86465
 Permit No. 212
 Basin 212

PRINT OR TYPE ONLY

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 50983

1. OWNER NNSA/NV ADDRESS AT WELL LOCATION Bechtel Nevada 2621 Losee Rd., North Las Vegas, Nevada, 89030-4134, Well No. 8NLFV-MW4D
 MAILING ADDRESS P.O. Box 98518, Las Vegas, NV., 89193-8518

2. LOCATION NE SE 1/4 Sec 15 T 20 S R 61 E CLARK County
 PERMIT NO. 139-15-701-001 N/A
Issued by Water Resources Parcel No. Subdivision Name

3. WORKED PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other
 4. PROPOSED USE
 Irrigation Test Monitor Stook
 Domestic Municipal/Industrial

5. WELL TYPE
 Cable Rotary RVC
 Air Other Continuous Auger

6. LITHOLOGIC LOG

| Material | Water Strata | From | To | Thickness |
|--|--------------|------|--------|-----------|
| Fill (gravelly sand and silt) | N | 0 | 5 | 5 |
| Silty Clay : light-brown and some moderate-brown, interbedded with lenses of fine sand, silt, and fat clays. | Y | 5 | 50 | 45 |
| Silty Clay : grayish-orange-pink, with thin lenses of silt and fine to coarse sand. | Y | 50 | 60 | 10 |
| Clayey Silt : pale-yellowish-brown, lenses of fine to medium sand. | Y | 60 | 115 | 55 |
| Silty Sand : olive-gray, very fine grained, poorly consolidated, trace clay. | Y | 115 | 135.45 | 20.45 |

8. WELL CONSTRUCTION
 Depth Drilled 135.45' Feet Depth Cased 124.29' Feet
 HOLE DIAMETER (BIT SIZE)
 From To
9.50" Inches 0.00' Feet 6.00' Feet
8.50" Inches 6.00' Feet 135.45' Feet
 Inches Feet Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|--------------|----------------|
| <u>6.56"</u> | <u>17#/ft.</u> | <u>280"</u> | <u>0.00'</u> | <u>5.25'</u> |
| <u>2.380"</u> | <u>Sch40 PVC</u> | <u>165"</u> | <u>0.00'</u> | <u>124.29'</u> |

Perforations:
 Type perforation American Screen Inc. pre-packed screen
 Size perforation N/A
 From 123.98' feet to 119.61' feet
 From feet to feet
 From feet to feet
 From feet to feet

Surface Seal: Yes No Seal Type: Neat Cement
 Depth of Seal 110.00' Cement Grout Concrete Grout
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 135.45' feet to 110.00' feet

9. WATER LEVEL
 Static water level 13.8 feet below land surface
 Artesian flow No G.P.M. P.S.I.
 Water temperature °F Quality

Date started 6/03, 20 02
 Date completed 6/05, 20 02

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Bechtel Nevada (CONTRACTOR)

7. WELL TEST DATE

TEST METHOD: Bailer Pump Air Lift
Draw Down

| G.P.M. | (Feet Below Static) | Time (Hours) |
|--------|---------------------|--------------|
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |

Address P.O. Box 98521, Las Vegas, NV. 89193-8521 (CONTRACTOR)
 Nevada contractor's license number issued by the State Contractor's Board 0048068
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2125
 Signed [Signature] By driller performing actual drilling on site or contractor
 Date 6/29/02