

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 23707

1. OWNER BILL JENSEN ADDRESS AT WELL LOCATION LAVA AV. & SHASTA ST. SANDY VALLEY NV.  
 MAILING ADDRESS CLARK County

2. LOCATION NE 1/4 NE 1/4 Sec. 27 T. 24 N. R. 56 E.  
 PERMIT NO. 200-27-501-013 Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
CLAY		0	4	4
CALICHE		4	7	3
CLAY		7	18	11
CALICHE		18	23	5
CLAY		23	43	20
CALICHE		43	48	5
CLAY		48	61	13
CALICHE		61	67	6
CLAY		67	75	8
CALICHE	W.B	75	78	3
CLAY		78	88	10
CALICHE	W.B	88	93	5
CLAY		93	112	19
CALICHE	W.B	112	120	8
CLAY		120	133	13
CALICHE	W.B	133	140	7

8. WELL CONSTRUCTION  
 Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)  
 From 10 5/8 Inches To 0 Feet 140 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 7/8</u>	<u>4.33</u>	<u>.316</u>	<u>0</u>	<u>140</u>

Perforations:  
 Type perforation SAW CUT  
 Size perforation 4 INCH BY 6 INCH  
 From 140 feet to 100 feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout

Depth of Seal 50 FT.  
 Placement Method:  Pumped  Poured

Gravel Packed:  Yes  No  
 From 140 feet to 50 feet

9. WATER LEVEL  
 Static water level 69 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature COOL °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the reports are true to the best of my knowledge.

Name BUDGET DRILLING CO. Contractor  
 Address P.O. Box 3505 Pahrump NV, 89041 Contractor

Nevada contractor's license number issued by the State Contractor's Board 40020  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1523

Signed Danni B... By driller performing actual drilling on site or contractor  
 Date 5-30-2002

Date started 5-25 2002  
 Date completed 5-29 2002

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)