

STATE OF NEVADA  
 DIVISION OF WATER RESOURCES  
**WELL DRILLER'S REPORT**

OFFICE USE ONLY  
 Log No. 87757  
 Permit No. \_\_\_\_\_  
 Basin 1627  
 NOTICE OF INTENT NO. 23321

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

1. OWNER Susan Strain ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS 280 W. Ranch Vista Drive 280 W. Ranch Vista Drive  
Pahrump, NV 89060  
 2. LOCATION SE 1/4 SE 1/4 Sec. 2 T 21S N/S R 53E E Nye County  
 PERMIT NO. \_\_\_\_\_ 44-211-13 Rancho View Estates  
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED 4. PROPOSED USE 5. WELL TYPE  
 New Well  Replace  Recondition  Domestic  Irrigation  Test  Cable  Rotary  RVC  
 Deepen  Abandon  Other \_\_\_\_\_  Municipal/Industrial  Monitor  Stock  Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>brown clay</u>		<u>0</u>	<u>5</u>	<u>5</u>
<u>grey clay</u>		<u>5</u>	<u>10</u>	<u>5</u>
<u>brown clay</u>		<u>10</u>	<u>18</u>	<u>8</u>
<u>See next line</u>		<u>18</u>	<u>28</u>	<u>10</u>
<u>brown clay with caleche strings</u>				
<u>grey caleche</u>		<u>28</u>	<u>36</u>	<u>8</u>
<u>See next line</u>		<u>36</u>	<u>42</u>	<u>6</u>
<u>grey clay with caleche strings</u>				
<u>brown clay</u>	<u>x</u>	<u>42</u>	<u>160</u>	<u>118</u>

8. WELL CONSTRUCTION  
 Depth Drilled 160 Feet Depth Cased 160+1 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From To  
11 Inches 0 Feet 160 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>3.7</u>	<u>.280</u>	<u>0</u>	<u>160</u>

Perforations:  
 Type perforation sawcut  
 Size perforation .188  
 From 140 feet to 160 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 50 feet to 160 feet

RECEIVED  
 FEB 10 2003  
 LAS VEGAS OFFICE

Date started 1/14/03, 19\_\_\_\_  
 Date completed 1/14/03, 19\_\_\_\_

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

9. WATER LEVEL  
 Static water level 65 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature cool °F Quality good

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Strickland Construction Co., Inc. Contractor  
 Address 5801 S. Homestead Contractor  
Pahrump, NV 89048  
 Nevada contractor's license number issued by the State Contractor's Board 40277  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2086  
 Signed [Signature]  
 By driller performing actual drilling on-site or contractor  
 Date 1-29-03

