

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. **499999**

1. OWNER **7-11 INC. PO Box 711**
MAILING ADDRESS **DALLAS TX 75221-0711**

ADDRESS AT WELL LOCATION
4901 N. RANCHO DE LAS VEGAS

2. LOCATION **SE 1/4 Sec. 02-T 20S** OS R **60 E** **CLARKE** County

PERMIT NO. **49999** Issued by Water Resources **13802402001** Parcel No.

Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other.....
 PROPOSED USE
 Domestic Municipal/Industrial
 Irrigation Test Stock
 Monitor Air Other: **HSD**

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
SAND Gravel		0	5	5
Clayey SAND		5	35	30
DESERTINE SAND		35	40	5
CLAY		40	50	10
sandy clay	LD	50	85	35

8. WELL CONSTRUCTION
 Depth Drilled **85** Feet Depth Cased **85** Feet
 HOLE DIAMETER (BIT SIZE)
 10 Inches From 0 Feet **85** Feet
 Inches From Feet Feet
 Inches From Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4		SCH40	0	85

Perforations:

Type perforation **Horizontal Slot**
 Size perforation **.030**
 From **SDH** feet to **85 ft** feet
 From feet to feet
 From feet to feet
 From feet to feet
 From feet to feet

Surface Seal: Yes No Seal Type: Neat Cement
 Depth of Seal **6 1/2 ft** Cement Grout
 Placement Method: Pumped Poured Concrete Grout
 Gravel Pack: Yes No **85** feet
 From feet to feet

9. WATER LEVEL
 Static water level **60** feet below land surface
 Artesian flow **G.P.M.**
 Water temperature °F Quality **S.I.**



10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report made to the best of my knowledge.
 Name **CASCADE Drilling Inc.**
 Address **11550 E. Redstone Blvd.**
 Contractor **Contractor**
DeWalt Ca. 90650

Nevada contractor's license number **C23-0051807**

Nevada driller's license number issued by the **M-1911**
 Division of Water Resources, the on-site driller.

Signed **[Signature]**
 Date By driller performing actual drilling on site or contractor

RECEIVED
 02 DEC 26 PM 1:48
 STATE ENGINEERS OFFICE
 LAS VEGAS, NEVADA
 APR 21 2002

7. WELL TEST DATA

TEST METHOD: Bailor Pump Air Lift
 G.P.M. Draw Down (Feet Below Static) Time (Hours)

Date started **10-14** 20 **02**
 Date completed **10-16** 20 **02**