

STATE OF NEVADA
 DIVISION OF WATER RESOURCES
 WELL DRILLER'S REPORT

office use only
 Log No. 89121
 Permit No. 100
 Basin

NOTICE OF INTENT NO 38294

1. OWNER **Marlene Skinner**
 MAILING ADDRESS **18950 Cold Springs Dr**
Reno, NV 89506

ADDRESS AT WELL LOCATION **18950 Cold Springs Dr**

Reno, NV

2. Location **NW 1/4 NW 1/4 Sec 20 T 21N R 18E**
 PERMIT NO. **PARCEL NO. 087-042-13**

Washoe County

SUBDIVISION NAME

3. WORK PERFORMED			4. PROPOSED USE			5. WELL TYPE		
<input checked="" type="checkbox"/> New Well	Replace	Recondition	<input checked="" type="checkbox"/> Domestic	Irrigation	Test	Cable	<input checked="" type="checkbox"/> Rotary	RVC
Deepen	Abandon	Other	Municipal/Industrial	Monitor	Stock	Air	Other	<input checked="" type="checkbox"/> Mud

6. LITHOLOGIC LOG				
Material	Water Strata	From	To	Thick-ness
Top soil.		0	2	2
Red clay & gravel.		2	16	14
Tan clay & gravel.		16	89	73
Sand.		89	105	16
Tan clay & gravel.		105	130	25

8. WELL CONSTRUCTION							
Depth Drilled		130 feet		Depth Cased		130 feet	
HOLE DIAMETER (BIT SIZE)						From	To
12 1/4	inches	0	feet	130	feet		
	inches		feet		feet		
	inches		feet		feet		
CASING SCHEDULE							
Size O.D.	Weight/Ft.	Wall Thickness	From	To			
0 (Inches)	(Pounds)	(Inches)	(Feet)	(Feet)			
6 5/8	12.94	188	+1 1/2	130			
Perforations::							
0	Type Perforation	Factory					
0	Size perforation	3/32 x 3"					
0	From	70	feet to	90	feet		
0	From	110	feet to	120	feet		
0	From		feet to		feet		
0	From		feet to		feet		
0	From		feet to		feet		
0	Surface Seal	<input checked="" type="checkbox"/> YES	No			Seal Type:	
0	Depth of Seal	50	feet			Neat Cement	
0		<input checked="" type="checkbox"/> Pumped				<input checked="" type="checkbox"/> Cement Grout	
0		Poured				Concrete Grout	
0	Gravel Packed:	<input checked="" type="checkbox"/> Yes	No				
0	From	50	feet to	130	feet		

RECEIVED
 30 JUN 15 AM 10:03
 STATE ENGINEERS OFFICE

Date started **5-9 -98**
 Date completed **5-19 -98**

7. WELL TEST DATA			
TEST METHOD:	Bailer	Pump	x Air Lift
G.P.M.	Draw Down (Feet Below Static)		Time (hours)
40	110		3

9. WATER LEVEL			
Static water level	7	feet below land surface	
Artesian flow	0	GPM	0 P.S.I.
Water Temperature	cold	Degrees F	Quality

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name **McKay Drilling, Inc.**
2290 Pioneer Drive
Reno, NV 89509
 NV Contractors No. **14170**
 NV Driller's Lic (on site) **1261**
 Signed *Steve McKay*
 By driller performing actual drilling on site or contractor
 Date **5-22-98**