

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT



office use only
Log No. 89435
Permit No.
Basin 089

NOTICE OF INTENT NO "50182

1. OWNER **Malreen Hoban**
MAILING ADDRESS **4050 Woodcock Way**
Reno NV

ADDRESS AT WELL LOCATION **4050 Woodcock Way**

2. Location **SE 1/4 SW 1/4 Sec 32 T 17N R 20E Washoe County**
PERMIT NO. **PARCEL NO. 050-416-13** SUBDIVISION NAME

3. WORK PERFORMED | 4. PROPOSED USE | 5. WELL TYPE
New Well | Domestic | Cable Rotary RVC
Replace | Irrigation | Test | Air | Other | Mud
 Deepen | Abandon | Other | Municipal/Industrial | Monitor | Stock

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
DG.		140	160	20
Granite.		160	210	50
Clay DG & sand.		210	220	10

8. WELL CONSTRUCTION

Depth Drilled **235** feet Depth Cased **235** feet
HOLE DIAMETER (BIT SIZE)
From To
6 inches **140** feet **235** feet
inches feet feet
inches feet feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
5	6.96	188	127	235

Perforations::
Type Perforation **Factory**
Size perforation **3/32 x 3"**
From **165** feet to **185** feet
From **205** feet to **235** feet
From feet to feet
From feet to feet
From feet to feet

Surface Seal YES No Seal Type:
Depth of Seal feet Neat Cement
Pumped Cement Grout
Poured Concrete Grout

Gravel Packed: Yes No
From feet to feet

9. WATER LEVEL
Static water level **125** feet below land surface
Artesian flow **0** GPM **0** P.S.I.
Water Temperature **cold** Degrees F Quality

RECEIVED
03 JAN 13 AM 11:57
STATE ENGINEERS OFFICE

Date started **12-3 -02**
Date completed **12-4 -02**

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	x	Air Lift
G.P.M.	Draw Down (Feet Below Static)			Time (hours)
30	50			.5
40	75			.5
45	95			.5
48	110			.5

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name **McKay Drilling, Inc.**
2290 Pioneer Drive
Reno, NV 89509
NV Contractors No. **14170**
NV Driller's Lic (on site) **1875**
Signed
By driller performing actual drilling on site or contractor
Date **12-6 -02**