

Log No. 89575
 Permit No. _____
 Basin 162

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 25021

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

1. OWNER JAKE GROWDEN ADDRESS AT WELL LOCATION 5750 S. DANIELLE CT.
 MAILING ADDRESS 5750 S. DANIELLE CT.
PAHRUMP, NV 89048

2. LOCATION SW 1/4 SE 1/4 Sec. 7 T 21S N/S R 54E E NYE County
 PERMIT NO. _____ Issued by Water Resources 45-082-01 Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
CLAY		0	75	75
CALICHE	WB	75	95	20
CLAY		95	115	20
CALICHE	WB	115	140	25
CLAY		140	155	15
CALICHE	WB	155	180	25

8. WELL CONSTRUCTION
 Depth Drilled 180 Feet Depth Cased 180 Feet

HOLE DIAMETER (BIT SIZE)

From		To	
10.25	Inches	0	Feet 180
	Inches		Feet
	Inches		Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6	3.63	.250	0	180

Perforations:
 Type perforation SAW CUT
 Size perforation 1/8 X 3
 From 140 feet to 180 feet
 From _____ feet to _____ feet

Surface Seal: Yes No
 Depth of Seal 50
 Placement Method: Pumped Poured
 Seal Type:
 Neat Cement Cement Grout Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 180 feet

9. WATER LEVEL
 Static water level 60 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name GREAT BASIN DRILLING CO. OF NEVADA, INC. Contractor
 Address P.O. BOX 4220 Contractor
PAHRUMP, NV. 89048
 Nevada contractor's license number issued by the State Contractor's Board 47333
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2063
 Signed Paul Terry
 By driller performing actual drilling on-site or contractor
 Date 5/8/03

Date started 5/2/2003 , 19
 Date completed 5/5/2003 , 19

7. WELL TEST DATA

TEST METHOD:	Draw Down (Feet Below Static)		Time (Hours)
	G.P.M.		
<input type="checkbox"/> Bailer			
<input type="checkbox"/> Pump			
<input type="checkbox"/> Air Lift			

DON'T OWN
 RECEIVED
 MAY 21 2003
 LAS VEGAS OFFICE

