

OFFICE USE ONLY  
 Log No. 89794  
 Permit No. 212  
 Basin WAHWAH R-1181  
 NOTICE OF INTENT NO. 25164

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

1. OWNER MATONOVICH KENNETH + MIMI ADDRESS AT WELL LOCATION 8075 RANCHO DISTINGO  
 MAILING ADDRESS 2329 DELUNA DR LAS VEGAS NV 89134

2. LOCATION SE 1/4 SW 1/4 Sec. 09 T. 22 N. R. 61 E CLARK County  
 PERMIT NO. LOC 28140 177-09-403-029 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  ~~Recondition~~  
 Deepen  Abandon  Other ALIC

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
CASING WAS BROKEN @ 17' - NOT ABLE TO GET TOOLS PAST BREAK				
WELL BOTTOM SOUND @ 300'				
PUMPED 18 YARDS NEAR CEMENT FROM BOTTOM TO SURFACE				
CUT CASING AT 5' AND BACKFILLED				
DCNR/DWR RECEIVED JUN 2 2003 LAS VEGAS OFFICE				

8. WELL CONSTRUCTION  
 Depth Drilled \_\_\_\_\_ Feet Depth Cased \_\_\_\_\_ Feet

HOLE DIAMETER (BIT SIZE)  
 From \_\_\_\_\_ To \_\_\_\_\_  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)

Perforations:  
 Type perforation \_\_\_\_\_  
 Size perforation \_\_\_\_\_  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout

Depth of Seal \_\_\_\_\_  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

9. WATER LEVEL  
 Static water level 143' feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

Date started 6-20, 2003  
 Date completed 6-27, 2003

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name B. L. WEBER GROUP Contractor  
 Address 4145 ARCTIC STAR LN LAS VEGAS NV 89185 Contractor  
 Nevada contractor's license number issued by the State Contractor's Board 035639  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller P+PK70 2220  
 Signed Allen L. Houghton  
 By driller performing actual drilling on site or contractor  
 Date 6-28-03