

OFFICE USE ONLY
 Log No. 89879
 Permit No. _____
 Basin 105
 486666

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 486666

1. OWNER Thomas and Donna Adams ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS 232 Sierra Shadows Ln. 3539 Arcadia
Gardnerville, NV 89460 Minden, NV 89423
 2. LOCATION SE 1/4 NE 1/4 Sec 12 T 14 N/S R 19 E County Douglas
 PERMIT NO. 1419-12-610-015
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
D.G.s		0	60	60
ORANGE CLAY		60	76	16
SAND D.G.s		76	120	44
BROWN CLAY		120	126	6
BLACK GREEN WHITE		126	220	94
RED SAND+GRAVEL				

8. WELL CONSTRUCTION
 Depth Drilled 220 Feet Depth Cased 220 Feet
 HOLE DIAMETER (BIT SIZE)
 From 10 3/8 Inches To 0 Feet 220 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet
 CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 3/8</u>		<u>.188</u>	<u>0</u>	<u>220</u>

Perforations:
 Type perforation FACTORY
 Size perforation _____
 From 180 feet to 220 feet
 From _____ feet to _____ feet
 Surface Seal: Yes No Seal/Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 220 feet to 50 feet

9. WATER LEVEL
 Static water level 41 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature Cold °F Quality Good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Nevada Pump & Drilling
P.O. Box 2227
Dayton, NV 89403
 Nevada contractor's license number issued by the State Contractor's Board 416357
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2187
 Signed Thomas Adams
 By driller performing actual drilling on site or contractor
 Date 4-14-03

Date started 3-14-03, 20 _____
 Date completed 3-17-03, 20 _____

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>30</u>	<u>2</u>	