

STATE OF NEVADA
 DIVISION OF WATER RESOURCES
 WELL DRILLER'S REPORT

office use only
 Log No. 90375
 Permit No.
 Basin 087
 NOTICE OF EVENT NO 48516
 1430 Foothill Rd

1. OWNER **Mark Porsow**
 MAILING ADDRESS **1430 Foothill Rd**
Reno NV

ADDRESS AT WELL LOCATION

2. Location **SE 1/4 NW 1/4 Sec 18 T 18N R 20E** **Washoe County**
 PERMIT NO. **PARCEL NO. 044-20-13** SUBDIVISION NAME

3. WORK PERFORMED | 4. PROPOSED USE | 5. WELL TYPE
 New Well Replace Recondition | Domestic Irrigation Test | Cable Rotary RVC
 Deepen Abandon Other | Municipal/Industrial Monitor Stock | Air Other Mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Rock & clay.		0	275	275
Fractured volcanic rock.		275	300	25

8. WELL CONSTRUCTION
 Depth Drilled **300 feet** Depth Cased **300 feet**
 HOLE DIAMETER (BIT SIZE)
 11 inches 0 feet 100 feet
 8 3/4 inches 100 feet 300 feet
 inches feet feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	12.94	188	+1 1/2	300

Perforations:
 Type Perforation **Factory**
 Size perforation **3/32 x 3"**
 From **160** feet to **180** feet
 From **200** feet to **220** feet
 From **240** feet to **260** feet
 From **280** feet to **300** feet
 From feet to feet

Surface Seal YES No Seal Type:
 Depth of Seal **100 feet** Neat Cement
 Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From **100 feet to 300 feet**

9. WATER LEVEL
 Static water level **98** feet below land surface
 Artesian flow **0** GPM **0** P.S.I.
 Water Temperature **cold** Degrees F Quality

Date started **6-11 -03**
 Date completed **6-13 -03**

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	x Air Lift
G.P.M.	Draw Down (Feet Below Static)	Time (hours)	
20	120	30 min	
70	100	1 HR	
100	202	1 HR	

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name **McKay Drilling, Inc.**
2290 Pioneer Drive
Reno, NV 89509
 NV Contractors No. **14170**
 NV Driller's Lic (on site) **786**
 Signed *Steve McKay*
 By driller performing actual drilling on site or contractor
 Date **7-12 -03**

RECEIVED
 03 JUL 28 AM 11:18
 STATE ENGINEERS OFFICE