

STATE OF NEVADA  
 DIVISION OF WATER RESOURCES  
 WELL DRILLER'S REPORT



NOTICE OF INTENT MW-7A

1. OWNER Bently Pressurized Bearing Co  
 MAILING ADDRESS 1711 Orbit Way Building 2  
 Minden NV 89423

2. Location NW 1/4 SE 1/4 Sec 8 T 13N R 20E N 39 0.201 W 119 45.623  
 PERMIT NO. PARCEL NO. 1320-08-002-004 SUBDIVISION NAME

Douglas County

3. WORK PERFORMED  
 Replace  Abandon  Recondition  Other   
 4. PROPOSED USE  
 Domestic  Irrigation  Test   
 Municipal/Industrial  X Monitor  Stock   
 5. WELL TYPE  
 Cable  Rotary  RVC   
 Air  Other  Mud

6. LITHOLOGIC LOG

Material	Water/Strata	From	To	Thickness
Blow down to 14'				0
Cement 1-14				0
Installed Tremie to bottom + pumped neat cement to surface				0
We did get returns				0

8. WELL CONSTRUCTION  
 Depth Drilled 14 feet Depth Cased 14 feet  
 HOLE DIAMETER (BIT SIZE)  
 From To  
 0 feet 14 feet  
 inches feet feet  
 inches feet feet  
 inches feet feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
0 2			0	14

Perforations:  
 Type Perforation Mills Knife  
 Size perforation 1/4 x 3"  
 From feet to feet  
 From feet to feet  
 From feet to feet  
 From feet to feet  
 From feet to feet

Surface Seal X YES No  
 Depth of Seal 4 feet Seal Type:  
 X Neat Cement  
 Pumped Cement Grout  
 Poured Concrete Grout

Gravel Packed: Yes No  
 From feet to 14 feet

9. WATER LEVEL  
 Static water level 11 feet below land surface  
 Artesian flow 0 GPM 0 P.S.I.  
 Water Temperature cold Degrees F Quality

Date started 1-15 -04  
 Date completed 1-20 -04

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	x Air Lift
G.P.M.	Draw Down (Feet Below Static)	Time (hours)	

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name McKay Drilling, Inc.  
 2290 Pioneer Drive  
 Reno, NV 89509  
 NV Contractors No. 14170  
 NV Driller's Lic (on site) 2121  
 Signed *[Signature]*  
 By driller performing actual drilling on site or contractor  
 Date 1-24 -04

RECEIVED  
 04 FEB 19 AM 11:30  
 STATE ENGINEERS OFFICE