

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT



1. OWNER **Bently Pressurized Bearing Co** ADDRESS AT WELL LOCATION
MAILING ADDRESS **1711 Orbit Way Building 2**
Minden NV 89423

NOTICE OF INTENT No. 1596
MW-6A
Douglas County

2. Location **SW 1/4 SE 1/4 Sec 8 T 13N R 20E N 39 0.249 W 119 45.559**
PERMIT NO. **PARCEL NO. 1320-08-002-006** SUBDIVISION NAME

3. WORK PERFORMED			4. PROPOSED USE			5. WELL TYPE		
New Well	Replace	Recondition	Domestic	Irrigation	Test	Cable	Rotary	RVC
Deepen	X Abandon	Other	Municipal/Industrial	X Monitor	Stock	Air	Other	Mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Cement from 0-20				0
Installed Tremie to bottom + pumped neat cement to surface				0
We did get returns				0

8. WELL CONSTRUCTION

Depth Drilled	20 feet	Depth Cased	20 feet
HOLE DIAMETER (BIT SIZE)			
	From	To	
inches	0	feet	20
inches		feet	feet
inches		feet	feet
CASING SCHEDULE			
Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet) To (Feet)
0	2		0 20
Perforations::			
Type Perforation	Mills Knife		
Size perforation	1/4 x 3"		
From	feet to	feet	
From	feet to	feet	
From	feet to	feet	
From	feet to	feet	
From	feet to	feet	
Surface Seal	X YES	No	Seal Type:
Depth of Seal	20 feet		X Neat Cement
	x Pumped		Cement Grout
	Poured		Concrete Grout
Gravel Packed:	Yes	No	
From	feet to	feet	

RECEIVED
 04 FEB 19 AM 11:30
 STATE ENGINEERS OFFICE

9. WATER LEVEL

Static water level	13 feet below land surface
Artesian flow	0 GPM 0 P.S.I.
Water Temperature	cold Degrees F Quality

Date started **1-15 -04**
Date completed **1-20 -04**

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	x Air Lift
G.P.M.	Draw Down (Feet Below Static)	Time (hours)	

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name **McKay Drilling, Inc.**
2290 Pioneer Drive
Reno, NV 89509

NV Contractors No. **14170**
NV Driller's Lic (on site) **2121**

Signed *John McKay*
By driller performing actual drilling on site or contractor

Date **1-24 -04**