



Log No. 92326
 Permit No. _____
 Basin 71

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 51307

1. OWNER Winemucca Farms ADDRESS AT WELL LOCATION 1 Mile west
 MAILING ADDRESS 1 Potatoe place Winemucca
Winnemucca, NV 89445

2. LOCATION NW 1/4 NW 1/4 Sec. 6 T. 35 N. R. 38 E Humboldt County
 PERMIT NO. 10461-02 Issued by Water Resources Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Topsail		0	3	3
Clay		3	10	7
Sand		10	15	5
Clay		15	20	5
Red Gravel 1/4 3/4		20	55	35
Clay		55	75	20
Sand + Gravel		75	110	35

8. WELL CONSTRUCTION
 Depth Drilled 110 Feet Depth Cased 100 Feet

HOLE DIAMETER (BIT SIZE)
 From 9 7/8 Inches To 110 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>4 sch 40</u>		<u>sch 40</u>	<u>0</u>	<u>100</u>

Perforations:
 Type perforation sch 40
 Size perforation _____
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 70' Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 60 feet to 100 feet

9. WATER LEVEL
 Static water level 79 feet below land surface
 Artesian flow N/A G.P.M. _____ P.S.I. _____
 Water temperature 68.1 °F Quality Fair

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Fred Anderson Drilling, Inc Contractor
 Address 10760 Grass Valley RD Contractor
Winnemucca, NV 89445
 Nevada contractor's license number issued by the State Contractor's Board 021467
 Nevada driller's license number issued by the Division of Water Resources the on-site driller 01375
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date Dec 19 - 2003

Date started 11-6-2003
 Date completed 11-10-2003

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailor <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift	<u>10</u>		<u>8 hrs</u>

RECEIVED
 03 DEC 24 AM 11:06
 STATE ENGINEERING OFFICE