

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 47586

1. OWNER Mike Noose ADDRESS AT WELL LOCATION N/A
 MAILING ADDRESS 195 Winnemuccas Bl.
Winnemucca, NV 89445
 2. LOCATION NE 1/4 NE 1/4 Sec. 19 T. 37 N/S R. 37 E Humboldt County
 PERMIT NO. N/A Parcel No. 06-55-03 Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Clay</u>		<u>0</u>	<u>8</u>	
<u>Clay w/s Black Rock</u>		<u>8</u>	<u>20</u>	
<u>Black Rock w/s Clay</u>		<u>20</u>	<u>35</u>	
<u>Cemented Black Rock</u>		<u>35</u>	<u>75</u>	
<u>Black lava rock w/ fractures</u>		<u>75</u>	<u>100</u>	

8. WELL CONSTRUCTION
 Depth Drilled 100 Feet Depth Cased 100 Feet
 HOLE DIAMETER (BIT SIZE)
 From To
10 Inches 0 Feet 100 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6</u>		<u>.188</u>	<u>0</u>	<u>100</u>

Perforations:
 Type perforation Factory
 Size perforation 1 7/8 X 3
 From 80 feet to 100 feet
 From _____ feet to _____ feet
 Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Concrete Grout
 Poured
 Gravel Packed: Yes No
 From 50 feet to 100 feet

9. WATER LEVEL
 Static water level 53 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature Cold °F Quality Good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Gary W. Schubert Contractor
 Address 1615 Youngberg Contractor
Winnemucca, NV 89445
 Nevada contractor's license number 56150
 issued by the State Contractor's Board
 Nevada driller's license number issued by the 730
 Division of Water Resources, the on-site driller
 Signed Mr. Lee Moore
 By driller performing actual drilling on site or contractor
 Date 12-22-03

Date started 11-2, 1903
 Date completed 11-26, 1903

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift	<u>35</u>		<u>2</u>