

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 25948

1. OWNER A. Borasky ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS 5050 N. Riata  
Pahrump, NV 89060

2. LOCATION SE 1/4 SW 1/4 Sec. 16 T 19 N/S R 53S E Nye County  
 PERMIT NO. 29-272-18 Country Place  
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>brown silty loam</u>		<u>0</u>	<u>27</u>	<u>27</u>
<u>brown loam</u>		<u>27</u>	<u>62</u>	<u>35</u>
<u>See next line</u>		<u>62</u>	<u>65</u>	<u>3</u>
<u>brown loam with caleche strings</u>				
<u>brown clay</u>		<u>65</u>	<u>67</u>	<u>2</u>
<u>See next line</u>	<u>x</u>	<u>67</u>	<u>105</u>	<u>38</u>
<u>brown loam with caleche strings</u>				
<u>brown silty loam with gravel</u>	<u>x</u>	<u>105</u>	<u>137</u>	<u>32</u>
<u>brown loam</u>	<u>x</u>	<u>137</u>	<u>142</u>	<u>5</u>
<u>brown caleche</u>	<u>x</u>	<u>142</u>	<u>200</u>	<u>58</u>

DCNR/DWR  
RECEIVED  
MAR 11 2004  
LAS VEGAS OFFICE

8. WELL CONSTRUCTION

Depth Drilled 200 Feet Depth Cased 200+1 Feet

HOLE DIAMETER (BIT SIZE)

From		To	
<u>11</u> Inches	<u>0</u> Feet	<u>200</u> Feet	
_____ Inches	_____ Feet	_____ Feet	_____ Feet
_____ Inches	_____ Feet	_____ Feet	_____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>3.7</u>	<u>.280</u>	<u>0</u>	<u>200</u>

Perforations:  
 Type perforation sawcut  
 Size perforation .188

From 160 feet to 200 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout

Gravel Packed:  Yes  No  
 From 50 feet to 200 feet

9. WATER LEVEL

Static water level 95 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature cool °F Quality good

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Strickland Construction Co., Inc. Contractor  
 Address 5801 S. Homestead Contractor  
Pahrump, NV 89048

Nevada contractor's license number issued by the State Contractor's Board 40277  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2086

Signed \_\_\_\_\_  
 By driller performing actual drilling on-site of contractor  
 Date 02-25-04

Date started 2/16/04, 19\_\_\_\_  
 Date completed 2/16/04, 19\_\_\_\_

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Baller <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			