

45C

WHITE-DIVISION OF WATER RESOURCES  
CANARY-CLIENT'S COPY  
PINK-WELL DRILLER'S COPY

STATE OF NEVADA  
DIVISION OF WATER RESOURCES

OFFICE USE ONLY  
Log No. 93507  
Permit No. \_\_\_\_\_  
Basin 213

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 24815

1. OWNER Fort Mojave Indian Tribe ADDRESS AT WELL LOCATION 9905 Aha Macav Parkway  
MAILING ADDRESS 500 Merriman 335 2005 Laughlin, NV 89029  
Needles, CA 92363  
2. LOCATION NE  $\frac{1}{4}$  NE  $\frac{1}{4}$  Sec 5 T. 34S N/S R. 63 E. Clark County  
PERMIT NO. \_\_\_\_\_  
Issued by Water Resources \_\_\_\_\_ Parcel No. NO SUCH COURSE WELL #3 TURN IN NV Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Sand		0	4	
Sand & rock		4	81	
Rock (small to large)		81	89	
Sand & rock w/clay stringers		89	130	XX

Plugging Report  
Waiver # R-1240

The casing collapsed w/ pump in well as described in our letter dated April 19, 2004. A tremie pipe was installed and neat cement was pumped til casing was full to surface.

Lat. 35° 01. 259N  
Long 114° 38. 794W

DCNF/DWR  
RECEIVED  
MAY 23 2004

LAS VEGAS OFFICE

8. WELL CONSTRUCTION  
Depth Drilled 130 Feet Depth Cased 130 Feet  
HOLE DIAMETER (BIT SIZE)  
From To  
24" Inches 0 Feet 130 Feet  
Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>16"</u>	<u>96.5</u>	<u>.375</u>	<u>+1 1/2</u>	<u>70</u>

Perforations:  
Type perforation S.S. screen  
Size perforation .050  
From 70 feet to 130 feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
Surface Seal:  Yes  No Seal Type:  
Depth of Seal 53'  Neat Cement  
Placement Method:  Pumped  Concrete Grout  
 Poured  
Gravel Packed:  Yes  No  
From 53 feet to 130 feet

9. WATER LEVEL  
Static water level: 14' feet below land surface  
Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

Date started 4-30-04 XXXXXX  
Date completed 5-11-04 XXXXXX

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailor <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name Briner Drilling Inc. Contractor  
Address 44 Laswell St. Contractor  
Henderson, NV 89015  
Nevada contractor's license number issued by the State Contractor's Board: 6294A  
Nevada driller's license number issued by the Division of Water Resources, the on-site driller: 1338  
Signed Val Briner  
By driller performing actual drilling on site or contractor  
Date June 14, 2004