


STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT



1. OWNER **Rudow Rumler**
MAILING ADDRESS **5675 Mt Rose Hwy**
Reno NV

ADDRESS AT WELL LOCATION

2. Location **NE 1/4 SW 1/4 Sec 26 T 18N R 19E** **Washoe County**
PERMIT NO. **PARCEL NO. 150-260-17** SUBDIVISION NAME

3. WORK PERFORMED | 4. PROPOSED USE | 5. WELL TYPE

New Well	Replce	Recondition	<input checked="" type="checkbox"/> Domestic	Irrigation	Test	Cable	<input checked="" type="checkbox"/> Rotary	RVC
<input checked="" type="checkbox"/> Deepen	Abandon	Other	Municipal/Industrial	Monitor	Stock	Air	Other	<input checked="" type="checkbox"/> Mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick- ness
Rock.		330	360	30
Gravel.		360	370	10
Rock with streaks of clay.		370	455	85
Volcanic rock.		455	525	70

8. WELL CONSTRUCTION

Depth Drilled **525 feet** Depth Cased **525 feet**
HOLE DIAMETER (BIT SIZE)

	From	To		
6 1/8 inches	330 feet	525 feet		

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
5 9/16	6.96	188	330	525

Perforations:

Type Perforation	Factory
Size perforation	3/32 x 3"
From 360 feet	to 380 feet
From 485 feet	to 525 feet
From	to
From	to
From	to

Surface Seal YES No Seal Type:
Depth of Seal feet Neat Cement
Pumped Cement Grout
Poured Concrete Grout

Gravel Packed: Yes No
From feet to feet

RECEIVED
04 NOV 22 PM 12:11
STATE ENGINEERS OFFICE

Date started **9-29 -04**
Date completed **10-4 -04**

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	x	Air Lift
G.P.M.	Draw Down (Feet Below Static)			Time (hours)
10	50			.5
30	225			1.5

9. WATER LEVEL

Static water leve **300** feet below land surface
Artesian flow **0** GPM **0** P.S.I.
Water Temperature **cold** Degrees F Quality

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name **McKay Drilling, Inc.**
2290 Pioneer Drive
Reno, NV 89509

NV Contractors No. **14170**
NV Driller's Lic (on site) **786**

Signed *Steve McKay*
By driller performing actual drilling on site or contractor

Date **10-7 -04**