

Log No. 95372
 Permit No. _____
 Basin. 71

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 41538

1. OWNER Serry Lynch ADDRESS AT WELL LOCATION 4210 Braerton Rd
Winnemucca, NV 89445
 2. LOCATION NE 1/4 SW 1/4 Sec. 7 T. 35 N/S R. 38 E. Humboldt County
 PERMIT NO. _____ Parcel No. 010-483-04 Subdivision Name Sanna Ranchos

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Tripped in Tagged Bottom at 145'				
Hole Has 10' h ₂ O in it Pumped Slurry to 30' Then Poured Cement into hole Hole Makes No h ₂ O				
0-135				
15 Sacs Abundantite				
13 Sacs Cement				

8. WELL CONSTRUCTION
 Depth Drilled: 0 Feet Depth Cased _____ Feet
 HOLE DIAMETER (BIT SIZE)
 From _____ To _____
 Inches _____ Feet _____ Feet
 Inches _____ Feet _____ Feet
 Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)

Perforations:
 Type perforation _____
 Size perforation _____
 From 120 feet to 140 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type: Neat Cement
 Depth of Seal 30' Cement Grout
 Placement Method: Pumped Poured Concrete Grout
 Gravel Packed: Yes No
 From _____ feet to _____ feet

9. WATER LEVEL
 Static water level 1.35' feet below land surface
 Artesian flow N/A G.P.M. N/A P.S.I.
 Water temperature Low °F Quality Good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge
 Name Fred Anderson Drilling, Inc
 Address 10760 Grass Valley Rd Winnemucca NV 89445
 Nevada contractor's license number issued by the State Contractor's Board 0021467
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2083
 Signed _____ By driller performing actual drilling on site or contractor
 Date June 28, 2004

Date started June 26, 2004
 Date completed June 28, 2004

7. WELL TEST DATA

TEST METHOD: Bailor Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
OFFICE	1.15	
08:00 AM 10:30	0.70	

RECEIVED
 04 JUL 20 04 11:08
 STATE ENGINEERS OFFICE