


STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL-DRILLER'S REPORT



office use only
Log No. 05717
Permit No. _____
Basin 088

1. OWNER **Kathy Bowling**
MAILING ADDRESS **5475 Wildwood**
Reno NV

ADDRESS AT WELL LOCATION **5475 Wildwood**

NOTICE OF INTENT NO **53827**

2. Location **NE 1/4 NW 1/4 Sec 2 T 17N R 19E** **Washoe County**
PERMIT NO. _____ PARCEL NO. **045-542-18** SUBDIVISION NAME _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other Mud

6. LITHOLOGIC LOG					8. WELL CONSTRUCTION				
Material	Water Strata	From	To	Thickness	Depth Drilled	HOLE DIAMETER (BIT SIZE)		Depth Cased	
						From	To		
Gray rock.		170	250	80	6 1/8	170	370	370	
Clay:		250	270	20					
Gray rock & DG		270	360	90					
Clay.		360	370	10					

CASING SCHEDULE				
Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	12.94	188	150	370

Perforations:

Type Perforation	Factory
Size perforation	3/32 x 3"
From	210 feet to 370 feet
From	feet to feet
From	feet to feet
From	feet to feet
From	feet to feet

Surface Seal YES No
 Depth of Seal feet
 Pumped
 Poured
 Gravel Packed: Yes No
 From 0 feet to feet

Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

9. WATER LEVEL
 Static water level **180** feet below land surface
 Artesian flow **0** GPM **0** P.S.I.
 Water Temperature **cold** Degrees F Quality

Date started **12-1 -04**
 Date completed **12-10 -04**

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	x	Air-Lift
	G.P.M.	Draw-Down (Feet Below Static)		Time (hours)
	15	20		
	40	60		
	60	100		

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name **McKay Drilling, Inc.**
2290 Pioneer Drive
Reno, NV 89509
 NV Contractors No. **14170**
 NV Driller's Lic (on site) **2275**
 Signed Steve McKay
 By driller performing actual drilling on site of contractor
 Date **12-13 -04**

RECEIVED
 05 JAN -6 AM 11:37
 STATE ENGINEERS OFFICE