



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
 Please complete this form in its entirety in
 accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 55001

1. OWNER Newmont Mining Corp ADDRESS AT WELL LOCATION Phoenix Proj
Valmy NV 89438 Battle Mountain Gold mine
 2. LOCATION NW 1/4 SW 1/4 Sec. 27 T. 31 N. S. R. 43 E. Lander County
 PERMIT NO. M/O-870 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Hole # Cm 46</u>	<u>70' of water in Bottom of well</u>			
<u>Down 19 50# Sacks of Hole plug medium (3/8) down PVC then pour in 20' Cement Plug (1 Sack Cement 94#)</u>				
<u>Cut casing equal monument off ground level</u>				

8. WELL CONSTRUCTION
 Depth Drilled 630 Feet Depth Cased 630 Feet

HOLE DIAMETER (BIT SIZE)
 From 6 Inches To 0 Feet 630 Feet
 Inches Feet Feet
 Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2 3/8</u>	<u>PVC</u>	<u>Sch 80</u>	<u>0</u>	<u>630</u>

Perforations:
 Type perforation Slot
 Size perforation - 0.80
 From 380 feet to 620 feet
 From feet to feet
 From feet to feet
 From feet to feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 20' Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 360 feet to 630 feet

9. WATER LEVEL
 Static water level 560.22 feet below land surface
 Artesian flow N/A G.P.M. P.S.I.
 Water temperature °F Quality

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Eklund Drilling Contractor
 Address P.O. Box 2748
Elko NV 89803 Contractor
 Nevada contractor's license number issued by the State Contractor's Board 0030823
 Nevada driller's license number issued by the Division of Water Resources the on-site driller M-2089
 Signed [Signature]
 Date 1/28/05
 by driller performing actual drilling on site or contractor

Date started 1/28/05, 20
 Date completed 1/28/05, 20

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

RECEIVED
 05 FEB 22 PM 2:10
 STATE ENGINEERS OFFICE