


STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT



050114
office use only
Log No.....
Permit No.....
Basin 94

NOTICE OF INTENT NO 55062

1. OWNER **Mike Hearn**
MAILING ADDRESS **10900 Red Rock**
Reno, NV 89506

ADDRESS AT WELL LOCATION **105 Cobalt**

2. Location **NE 1/4 SW 1/4 Sec 7 T 22N R 19E Washoe County**
PERMIT NO. **PARCEL NO. 079-371-17** SUBDIVISION NAME

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other Mud

6. LITHOLOGIC LOG

| Material | Water/Strata | From | To | Thickness |
|---------------------|--------------|------|-----|-----------|
| Sand. | | 0 | 82 | 82 |
| Soft granite. | | 82 | 245 | 163 |
| Soft sandy granite. | 157 | 245 | 345 | 100 |
| | 350 | | | |

8. WELL CONSTRUCTION
 Depth Drilled **345 feet** Depth Cased **345 feet**
 HOLE DIAMETER (BIT SIZE)
 From To
11 inches **0** feet **65** feet
8 3/4 inches **65** feet **345** feet
 inches feet feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|------------|
| 0 | 6 5/8 | 12.94 | 188 | +1 1/2 345 |

Perforations:

| Type Perforation | Factory |
|------------------|----------------------|
| Size perforation | 3/32 x 3" |
| From | 145 feet to 185 feet |
| From | 305 feet to 345 feet |
| From | feet to feet |
| From | feet to feet |
| From | feet to feet |

Surface Seal YES No Seal Type:
 Depth of Seal **60** feet Neat Cement
 Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From **60** feet to **345** feet

Date started **3-16 -05**
 Date completed **3-21 -05**

7. WELL TEST DATA

| TEST METHOD: | Bailer | Pump | x Air Lift |
|--------------|-------------------------------|--------------|------------|
| G.P.M. | Draw Down (Feet Below Static) | Time (hours) | |
| 15 | 110 | | |
| 20 | 254 | | |

9. WATER LEVEL
 Static water level **90** feet below land surface
 Artesian flow **0** GPM **0** P.S.I.
 Water Temperature **cold** Degrees F Quality

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name **McKay Drilling, Inc.**
2290 Pioneer Drive
Reno, NV 89509
 NV Contractors No. **14170**
 NV Driller's Lic (on site) **1261T2**
 Signed Steve McKay
 By driller performing actual drilling on site or contractor
 Date **3-30 -05**

RECEIVED
 05 APR - 1 AM 10:57
 STATE ENGINEERS OFFICE