

96742
 Log No. 28098
 Permit No. 212
 Basin

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
 Please complete this form in its entirety in
 accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 27701

1. OWNER Mendenhall Legacy LP ADDRESS AT WELL LOCATION N.W. COR. N5th St. & ALEXANDER
 MAILING ADDRESS 4420 S. Decatur
Las Vegas, Nev 89103
 2. LOCATION NW 1/4 SW 1/4 Sec. 2 T.20S N/S R. 61 E. Clark County
 PERMIT NO. 28098 139-02-401-003
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other
 4. com PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

| Material | Water Strata | From | To | Thick-ness |
|--|--------------|------|----|------------|
| Depth of Well 200 Ft. | | | | |
| Depth of Casing 200 Ft. | | | | |
| Drill out Debris: | | | | |
| Wood and Rocks - From 33 ft. to 200 ft. | | | | |
| Perforate from 195 ft up to | | | | |
| 50 ft cement seal | | | | |
| Pump 27 sack cement from 200 ft up to 20 ft. | | | | |
| 5 Sack Mix from 20ft up to -3 feet. | | | | |
| <u>DIA. OF CASING 8 5/8</u> | | | | |
| <u>PLUGGED BY GWMP 15024</u> | | | | |
| <u>ORIG/PLUG LOG #</u> | | | | |
| <u>DCN/DWR RECEIVED</u> | | | | |
| <u>MAY 27 2005</u> | | | | |
| <u>LAS VEGAS OFFICE</u> | | | | |

8. WELL CONSTRUCTION
 Depth Drilled 200 Feet Depth Cased 200 Feet
 HOLE DIAMETER (BIT SIZE)
 From To
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet
 CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| <u>8 5/8</u> | | | | |

 Perforations:
 Type perforation _____
 Size perforation _____
 From _____ feet to _____ feet
 Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From _____ feet to _____ feet

Date started 5/21/05, 20 _____
 Date completed 5/24/05, 20 _____

7. WELL TEST DATA

| TEST METHOD: | G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|---|--------|-------------------------------|--------------|
| <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift | | | |
| | | | |
| | | | |
| | | | |

9. WATER LEVEL
 Static water level 80 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____
 10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Vernon H. Dimick Contractor
 Address 5360 N. Bonita Vista St.
Las Vegas, Nevada 89149
 Nevada contractor's license number issued by the State Contractor's Board 10062
 Nevada driller's license number issued by the Division of Water Resources, the on site driller 552
 Signed V. Dimick
 By driller performing actual drilling on site or contractor
 Date 05-24-05